



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

1/14/2026

**SUBJECT: BCOM2503-0003
BUILDING COMMERCIAL**

To: R A GREGORY BUILDERS

Here are the results of all Inspections located at **3566 NC 210 S:**

Inspection Type: FOUNDATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:

Inspection Type: MONO SLAB
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:

Inspection Type: FM FINAL
Scheduled Date/Time:
Completed Date/Time:
Inspector: Fire Bucket
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:

Inspection Type: INSULATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:

Inspection Type: SLAB
Scheduled Date/Time: 9/10/2025
Completed Date/Time: 9/10/2025
Inspector: Brad Sutton
Result: APPROVED
Remarks:
Notes: Map of thickened slabs not shown on plan in attachments

Inspection Type: FOOTING
Scheduled Date/Time: 1/2/2026
Completed Date/Time: 1/2/2026
Inspector: John B Kokoszka
Result: DISAPPROVED
Remarks:
Notes: Need to clean out the footing loose soil and some water.





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 1/13/2026
Completed Date/Time: 1/13/2026
Inspector: James T Hall
Result: DISAPPROVED

Remarks:

Notes:

Customer noted that there is a lift inside the building if you need it to inspect the hurricane tie.
Missing fire caulk at top plate for dryer duct and nail guards
Fire caught dryer wire at top plate
Plumbing test on waterline needs to be 100 psi. It's only 50.
Missing fire caulk on wire at top plate left side of foyer coming in from church
Missing fire caulk at top plate and nail guards on condensate lines in men's bathroom end wall
Toilet flanges should be installed at time of inspection
Fire caulk vent pipe upstairs on left wall and right wall
Mechanical boots not fastened into or sealed upstairs
Need 10 foot head of water on grain line test
Need complete set of building plans, roof truss documents and floor, truss documents for framing inspection to be done

Inspection Type: FOOTING
Scheduled Date/Time: 1/20/2026
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes: