



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

12/15/2021

**SUBJECT: BRES1811-0035**  
**BUILDING RESIDENTIAL**

To: CHOO'S MOBILE HOME TRANSIT

Here are the results of all Inspections located at **17 JOEY DR:**

Inspection Type: ADDRESS  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: GIS Bucket  
Result:  
Remarks:  
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 12/23/2019  
Completed Date/Time: 12/23/2019  
Inspector: Steven Gazlay  
Result: DISAPPROVED  
Remarks:  
Notes: Inspector RLH changed the inspection assignment from RLH to SPG  
No plumbing drain test. Electrical meter base and service to panel not installed. Vapor barrier not completed. Insulate expansion tank.

Inspection Type: ZONING  
Scheduled Date/Time: 6/10/2021  
Completed Date/Time: 6/10/2021 10:15 AM  
Inspector: Kyle Holder  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 6/10/2021  
Completed Date/Time: 6/10/2021  
Inspector: Scott Guy  
Result: DISAPPROVED  
Remarks:  
Notes: 1- install drain test. 2- Doors that swing out require a landing 3- sewer connections



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 7/14/2021  
Completed Date/Time: 7/14/2021  
Inspector: Scott Guy  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: FINAL\*\*  
Scheduled Date/Time: 7/15/2021  
Completed Date/Time: 7/15/2021  
Inspector: Scott Guy  
Result: CANCELLED  
Remarks:  
Notes: Inspector RLH changed the inspection assignment from RLH to TSG  
Cancel per Chase

Inspection Type: FINAL\*\*  
Scheduled Date/Time: 8/5/2021  
Completed Date/Time: 8/5/2021  
Inspector: Scott Guy  
Result: DISAPPROVED  
Remarks:  
Notes: 1- rear step handrails do not meet code. Max opening for horizontal rails is 6". 2- front steps require fall protection on right side of treads to prevent stepping off treads. Sliding step set up over toward home should remedy this issue. 3- seal area between masonry ledge and end of home to prevent water entry.'

Inspection Type: FINAL\*\*  
Scheduled Date/Time: 8/11/2021  
Completed Date/Time: 8/11/2021  
Inspector: Scott Guy  
Result: APPROVED  
Remarks:  
Notes:

