



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

8/26/2019

SUBJECT: BRES1906-0055
BUILDING RESIDENTIAL

To: Rayna Salvador Echeverria

Here are the results of all Inspections located at **126 CHAUCER LN:**

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time:
Completed Date/Time:
Inspector: EH Bucket
Result:
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Scott Guy
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Scott Guy
Result:
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ADDRESS
Scheduled Date/Time: 8/13/2019
Completed Date/Time: 8/13/2019
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 126 CHAUCER LN BROADWAY 27505.
HOME FACES CHAUCER LN.

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 8/13/2019
Completed Date/Time: 8/13/2019
Inspector: Scott Guy
Result: DISAPPROVED
Remarks:
Notes: I beam must be minimum 12" from ground. Waterline crossover not connected. Expansion tank not insulated. Need engineer tie down letter on overheight piers. Need safe entrance to home, 5 gallon not sufficient. Need support on electrical crossover. Must schedule waterline connection inspection.
I beam must be minimum 12" from ground. Waterline crossover not connected. Expansion tank not insulated. Need engineer tie down letter on overheight piers. Need safe entrance to home, 5 gallon not sufficient. Need support on electrical crossover. Must schedule waterline connection inspection.

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 8/20/2019
Completed Date/Time: 8/20/2019
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: Inspector TSG changed the inspection assignment from TSG to SPG
Plumbing crossover not connected. Waterline expansion tank not insulated. Must schedule waterline inspection.

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 8/23/2019
Completed Date/Time: 8/23/2019
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes: Inspector TSG changed the inspection assignment from TSG to SPG



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 8/23/2019
Completed Date/Time: 8/23/2019
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes: Inspector TSG changed the inspection assignment from TSG to SPG

Inspection Type: TAX INSPECTION
Scheduled Date/Time: 8/26/2019
Completed Date/Time:
Inspector: Tax Inspection
Result:
Remarks:
Notes: