



Permit Inspections

Harnett County

Permit Number: **BRES2406-0051**

Description: **26x52 Moved House w/ Site Built 20x24 Deck**

Applied: **6/25/2024**

Approved: **7/29/2024**

Site Address: **3372 ABATTOIR RD**

Issued: **7/29/2024**

Finalized:

City, State Zip Code: **ANGIER, NC 27501**

Status: **ISSUED**

Applicant: **FAW ADDISON BRYANT**

Parent Permit:

Owner: **FAW ADDISON BRYANT**

Parent Project:

Contractor: **FAW ADDISON BRYANT**

Details:

LIST OF INSPECTIONS

SEQ ID	SCHEDULED DATE	COMPLETED DATE	TYPE	INSPECTOR	RESULT	REMARKS
			ADDRESS	GIS Bucket		
Notes:						
			SEWER CONNECTION	Deen Taylor		
Notes:						
			T-POLE	Deen Taylor		
Notes:						
			WATER CONNECTION	Deen Taylor		
Notes:						
	8/1/2024	8/1/2024	FOOTING	Deen Taylor	APPROVED	
Notes:						
	9/10/2024	9/10/2024	FOUNDATION	Deen Taylor	DISAPPROVED	
Notes:						
Bands on both sides of house do not line up above foundation walls						
	12/17/2024	12/17/2024	FOUNDATION	Steven Gazlay	APPROVED W/EXC	
Notes:						
Ensure sill plate is installed before house is set.						
	6/11/2025	6/11/2025	ROUGH IN	Steven Gazlay	DISAPPROVED	
Notes:						
Please come after 10am						



Permit Inspections

Harnett County

1. Thru bolt drop header on stair stringer. 2. Front porch not flashed. 3. Mastic registers. 4. Missing electrical receptacles within 24 inches of side of sink. 5. Need to chase around dryer duct. 6. No more than six current carrying conductors through board hole at panel and several locations throughout. 7. Missing can lights. 8. Washer box electrical not roughed in. 9. Missing air barrier behind shower and tub. 10. Bath fan not wired. 11. Outlet spacing in bedrooms cannot exceed 12 feet. 12. Missing tub nailer. 13. Fix undermine footing areas with flowable fill. 14. Missing anchor bolts. 15. Dryer duct not completed. 16. Flash rear deck. 17. Plumbing tests OK. 18. Missing insulation baffles. 19. Do not insulate.

	6/27/2025	6/27/2025	ROUGH IN	Steven Gazlay	DISAPPROVED	
--	-----------	-----------	----------	---------------	-------------	--

Notes:
Item 1,2,6 and 13 not completed. Ok to insulate.

	6/27/2025	6/27/2025	SEWER SERVICE INSPECTION	Steven Gazlay	APPROVED	
--	-----------	-----------	--------------------------	---------------	----------	--

Notes:

	7/9/2025	7/9/2025	ROUGH IN	Steven Gazlay	APPROVED	
--	----------	----------	----------	---------------	----------	--

Notes:
Conditional power given for laundry circuit.

	7/9/2025	7/9/2025	INSULATION	Steven Gazlay	APPROVED	
--	----------	----------	------------	---------------	----------	--

Notes:

40	5/23/2025	5/23/2025	ENV OPERATIONS PERMIT	Oliver Tolksdorf	APPROVED	
----	-----------	-----------	-----------------------	------------------	----------	--

Notes:

50			MOVED HOUSE FINAL **	Deen Taylor		
----	--	--	----------------------	-------------	--	--

Notes: