



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

9/15/2025

SUBJECT: **BRES2504-0070**
BUILDING RESIDENTIAL

To: JIMENEZ FELICIANO SALVADOR

Here are the results of all Inspections located at **50 GEOFFREY CIR:**

Inspection Type: ADDRESS
Scheduled Date/Time:
Completed Date/Time:
Inspector: GIS Bucket
Result:
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: SEWER SERVICE
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: WATER SERVICE
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:

Inspection Type: MFH FINAL **
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 7/8/2025
Completed Date/Time: 7/8/2025
Inspector: John B Kokoszka
Result: DISAPPROVED
Remarks:
Notes: Not ready non of the underneath and cross connection completed no water test
Not ready non of the underneath and cross connection completed no water test

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 8/6/2025
Completed Date/Time: 8/6/2025
Inspector: James Manhart
Result: APPROVED
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 9/9/2025

Completed Date/Time: 9/9/2025

Inspector: John B Kokoszka

Result: DISAPPROVED

Remarks:

Notes:

Gasket is not correct left side opening No fasteners on the interior marriage line floor gasket right side bedroom, not correct Underneath the house, marriage line supposed to be 20 inches on Center staggered per documents There's a gasket underneath the house Waterline connection for both halves not complete