COUNTY OF HARNETT Building Inspections Department Planning Services Certificate of Compliance: Occupancy: Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following: Use Classification **Permit Numbers** Name: Dennis Combell Building: Electrical: Insulation: Plumbing: Mechanical: MFG Home: 17-500 **Building Official:** Date: / 7

PREPARED 12/22/17, 14:05:31
Harnett County

INSPECTION TICKET

INSPECTOR: IVR

PAGE

DATE 12/28/17

ADDRESS . : 2152 AUTRY RD SUBDIV:

CONTRACTOR : STONE CHARLES

PHONE: (910) 618-0440

PHONE :

OWNER . . : CAMPBELL DENNIS L & TERRILYNN

PARCEL . . : 13-0538- - -0005- -01-

APPL NUMBER: 17-50041756 CP MANUFACTURED HOME RA 30 CRITERIA

DIRECTIONS : T/S: 07/03/2017 01:36 PM JBROCK ----

27W APPROX 5 MILES TURN L ON TO AUTRY

RD GO APPROX 2 MILES LOT IS ON R

STRUCTURE: 000 000 28X56 3BDR DWMH

FLOOD ZONE . . . : FLOOD ZONE X

BEDROOMS : 3000000.00 MOBILE HOME YEAR : 2017000.00 PROPOSED USE : DWMH SEPTIC - EXISTING? . . . : NEW TANK

WATER SUPPLY : COUNTY

PERMIT:	CPDW 00 CP M REQUESTED COMPLETED	OBILE HOME INSP RESULT	DESCRIPTION
A814 01	7/26/17 7/26/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003003209 2152 AUTRY RD LILLINGTON 27546 T/S: 07/26/2017 11:32 AM SBENNETT
T501 01	11/29/17 11/29/17	KS DA	R*MOBILE HOME FOUND./ M. WALL VRU #: 003058531 1. Electrical cross over wiring cannot be exposed benath home. 2. Cross over duct shall be 4 inches off ground at all locations. 3. Pier wedges on south end of home not in contact with the girder. 4. Improper plumbing fittings in drain line. Tee's in the horizontal. 5. Need set up manual for inspection. 6. Water line shall have shut off
T501 02	12/04/17 12/04/17	TSG DP	one foot from meter. R*MOBILE HOME FOUND./ M. WALL VRU #: 003060564 1- still no setup manual on site 2- house locked
T501 03	12/06/17 12/06/17	TSG DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003062304 T/S: 12/05/2017 09:09 AM BPETRICH KEY IS IN METER BOX AND MANUAL IS IN THE KITCHEN AS PER ENG AND MFG INSTRUCTIONS THE ATTACHMENT OF THE END WALLS HAS BEEN DONE PER INSTRUCTION FOR THE INTERIOR PORTION OF THE END WALLS. AN ADDITIONAL INSPECTION OF THE SHEATHING ATTACHMENT IS REQUIRED BEFORE SIDING IS INSTALLED.ATTACH SHEATHING PER STEP 7 OF INSTRUCTIONS AND CALL FOR THIS TO BE INSPECTED.
H824 01	12/11/17 12/11/17	AC AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003065299 T/S: 12/12/2017 09:48 AM KHINSON T/S: 12/12/2017 09:49 AM KHINSON
T501 04	12/12/17	TSG AP	R*MOBILE HOME FOUND./ M. WALL VRU #: 003064613
Z818 01	12/18/17 12/18/17	AD AP	PZ*ZONING INSPECTION
T507 01	12/21/17 12/21/17	MC DA	R*MANUFACTURED HOME FINAL VRU #: 003069333 T/S: 12/21/2017 03:23 PM MCOOK 1. POST ADDRESS AT FRONT DOOR 2. COMPLETE GRADE AROUND HOUSE 2. INSTALL CLEAN OUT FOR BUILDING DRAIN OUTSIDE FOUNDATION 3. REMOVE SCREEN FROM DRIER DUCT 8. SEAL OVER METER BASE 6. LABEL PANEL PER MH CODE 3.12.3.2 #7 / R*MANUFACTURED HOME FINAL VRU #: 003070811