

ADDRESS : 5063 RAWLS CHURCH RD SUBDIV:  
CONTRACTOR : EASY STREET MOVERS, LLC PHONE : (805) 820-3865  
OWNER : REVELS CHARLES T JR & JOSEPH K PHONE : (919) 552-5140  
PARCEL : 08-0655- - -0017- - -  
APPL NUMBER: 17-50042244 CP MANUFACTURED HOME RA 30 CRITERIA  
DIRECTIONS : T/S: 09/12/2017 11:45 AM BPETRICH --  
401 N - RIGHT ON RAWLS BAPTIST CHURCH  
ROAD - SITE IS BETWEEN 5191 AND 4995  
RAWLS CHURCH  
PREMISE#98072477

**STRUCTURE: 000 000 76X42 4BD 3BA TWMH**

FLOOD ZONE : FLOOD ZONE X  
# BEDROOMS : 4.00 MOBILE HOME YEAR : 2003.00  
PROPOSED USE : TWMH SEPTIC - EXISTING? : NEW TANK  
WATER SUPPLY : COUNTY

**PERMIT: CPTW 00 CP MOBILE HOME TRIPLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	1/26/18	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003080900
	1/26/18	AP	5063 RAWLS CHURCH RD FUQUAY VARINA 27526
			T/S: 01/26/2018 12:02 PM SBENNETT -----
T501 01	5/08/18	MC	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003124450
	5/08/18	AP	T/S: 05/07/2018 11:56 AM BPETRICH -----
			T/S: 05/08/2018 03:37 PM MCOOK -----
			1. no attic acces all other ok
P307 01	6/11/18	MC	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003137924
	6/11/18	DA	T/S: 06/08/2018 10:28 AM BPETRICH -----
			T/S: 06/11/2018 03:05 PM MCOOK -----
			1. not connected to house yet 2. ok to cover line from road to house
H824 01	6/15/18	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003142767
	6/15/18	AP	T/S: 06/20/2018 11:37 AM KHINSON -----
			T/S: 06/20/2018 11:38 AM KHINSON -----
Z818 01	6/18/18	AD	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 003140837
	6/18/18	AP	T/S: 06/15/2018 08:44 AM BPETRICH -----
P307 02	6/22/18	MC	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003143195
	6/22/18	AP	T/S: 06/21/2018 09:51 AM BPETRICH -----
			T/S: 06/22/2018 02:59 PM MCOOK -----
T507 01	6/22/18	MC	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003143203
	6/22/18	DA	T/S: 06/21/2018 09:51 AM BPETRICH -----
			T/S: 06/22/2018 03:00 PM MCOOK -----
			1. install lock-out on water heater 2. install drier vent to outside (must be hard pipe) 3. ok to cover septic tie-in complete grading
T507 02	6/27/18	TI	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003144805
	<u>VI</u>	<u>AP</u>	T/S: 06/26/2018 11:06 AM BPETRICH -----

COMMENTS AND NOTES

*Called in @ 2:15 pm*