



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

10/26/2021

**SUBJECT: SFD2009-0008**  
**SINGLE FAMILY DWELLING**

To: KARELIAN HOMES INC

Here are the results of all Inspections located at **44 WHITE HERON CT:**

Inspection Type: ADDRESS  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: GIS Bucket  
Result:  
Remarks:  
Notes:

Inspection Type: FOUNDATION SURVEY  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: CP Bucket  
Result:  
Remarks:  
Notes:

Inspection Type: FOUNDATION  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Slade Burton Lawson III  
Result:  
Remarks:  
Notes:

Inspection Type: FINAL SFD CRAWL\*\*  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Slade Burton Lawson III  
Result:  
Remarks:  
Notes:





**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: T-POLE  
Scheduled Date/Time: 12/18/2020  
Completed Date/Time: 12/18/2020  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes: Inspector SBL changed the inspection assignment from SBL to SPG

Inspection Type: FOOTING  
Scheduled Date/Time: 12/18/2020  
Completed Date/Time: 12/18/2020  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes: Inspector SBL changed the inspection assignment from SBL to SPG

Inspection Type: FOUNDATION  
Scheduled Date/Time: 1/13/2021  
Completed Date/Time: 1/13/2021  
Inspector: Steven Gazlay  
Result: APPROVED W/EXC  
Remarks:  
Notes: Inspector SBL changed the inspection assignment from SBL to SPG  
Ok to backfill interior. Leave exterior exposed and install damp proofing.

Inspection Type: FOUNDATION  
Scheduled Date/Time: 1/13/2021  
Completed Date/Time: 1/13/2021  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes: Damp proofing verified via live remote inspection. Ok to backfill exterior.

Inspection Type: OPEN FLOOR  
Scheduled Date/Time: 1/21/2021  
Completed Date/Time: 1/21/2021  
Inspector: Scott Guy  
Result: APPROVED  
Remarks:  
Notes: Inspector SBL changed the inspection assignment from SBL to TSG



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: ROUGH IN  
Scheduled Date/Time: 3/23/2021  
Completed Date/Time: 3/23/2021  
Inspector: Steven Gazlay  
Result: CANCELLED  
Remarks:  
Notes: Inspector SBL changed the inspection assignment from SBL to SPG

Inspection Type: ROUGH IN  
Scheduled Date/Time: 4/5/2021  
Completed Date/Time: 4/5/2021  
Inspector: Steven Gazlay  
Result: DISAPPROVED  
Remarks:  
Notes: Inspector SBL changed the inspection assignment from SBL to SPG  
spg changed Inspection Date/Time from 04/01/2021 to 04/05/2021  
Missing anchor bolt and square washer on garage wing wall. Provide structural nail plates on upstairs plumbing pipe in exterior wall. Missing wind bracing on a03 trusses. Note: child locks will be needed upstairs. Ok to side and insulate. Will need deck bracing by final.

Inspection Type: ROUGH IN  
Scheduled Date/Time: 4/12/2021  
Completed Date/Time: 4/12/2021  
Inspector: Steven Gazlay  
Result: CANCELLED  
Remarks:  
Notes:

Inspection Type: INSULATION  
Scheduled Date/Time: 4/12/2021  
Completed Date/Time: 4/12/2021  
Inspector: Steven Gazlay  
Result: CANCELLED  
Remarks:  
Notes: Inspector SBL changed the inspection assignment from SBL to SPG

Inspection Type: ROUGH IN  
Scheduled Date/Time: 4/22/2021  
Completed Date/Time: 4/22/2021  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes: Taponi is emailing eng letter, he also has put copy in permit box



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: Inspector SBL changed the inspection assignment from SBL to SPG  
Scheduled Date/Time:  
Inspection Type: INSULATION  
Scheduled Date/Time: 4/22/2021  
Completed Date/Time: 4/22/2021  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes: Inspector SBL changed the inspection assignment from SBL to SPG

Inspection Type: TEMP POWER CERTIFICATION  
Scheduled Date/Time: 8/24/2021  
Completed Date/Time: 8/24/2021  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes: key hanging on handrail going into laundry room  
Inspector SBL changed the inspection assignment from SBL to SPG

Inspection Type: SEWER CONNECTION  
Scheduled Date/Time: 8/24/2021  
Completed Date/Time: 8/24/2021  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: WATER CONNECTION  
Scheduled Date/Time: 8/24/2021  
Completed Date/Time: 8/24/2021  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: FINAL SFD CRAWL\*\*  
Scheduled Date/Time: 10/26/2021  
Completed Date/Time: 10/26/2021  
Inspector: Slade Burton Lawson III  
Result: DISAPPROVED  
Remarks:  
Notes: Wheel well at crawl vents, verify need child safety locks, trash in condensation pans, minimum size address numbers at road