

**Date:** 02/08/2022

**To:** **Chris Jones**  
ChrisJ@ocmulgeeconcrete.com  
919-538-3582

**Re: Repair Verification**  
Location: Lot 137 Quail Glen (Donatella Way Angier, NC)  
JDS Project No.: RDU2201101  
Date of Inspection: 02/04/2022

A representative of JDS Consulting arrived on site to observe the issues reported to us by the client, which are presented, along with our recommendations, in this report.

### Observations

The client has requested evaluation of repairs stated in JDS Consulting letter RDU2200926 dated 02/01/2022. The following was observed.

- (2) #4 rebar dowels have been installed into the face of the existing foundation at the left and right garage curbs. Rebar extends the length of the perimeter of the foundation and rests on 3" chairs. Epoxy is present.
- (1) row of #4 vertical rebar has been doweled and epoxied into the existing concrete spaced 12" o.c. where concrete measures 4" thick or greater.
- Concrete has been removed at locations where thickness measures less than 4" thick.

### Recommendations

Based on our on-site observation and review, rebar has been adequately installed. Ensure all water has been removed from the proposed concrete extension prior to pouring 3000psi concrete.

If you have any questions or if I can be of further assistance to you on this project, please contact me at 984-220-0605.

Respectfully Submitted,  
Jackson Hawkins

