

PART 3: Authorization to Operate (ATO)*Except for date received, the Section below is to be completed by the Owner.*

LHD USE ONLY: Initial submittal of request for ATO received: _____ by _____
 Date Initials
 Date of Post-construction Conference: _____

The following items are included in this submittal for an Authorization to Operate under an AOWE permit:

1. Signed and sealed copy of the AOWE's report that includes the information in G.S. 130A-336.2(k) ☒ Yes ☐ No
2. Operation and management program ☒ Yes ☐ No
3. Fee (as applicable) ☒ Yes ☐ No
4. Notarized letter documenting Owner's acceptance of the system from the AOWE ☒ Yes ☐ No
5. On-site Wastewater Contractor name: Pam Brantley & Son License number: 10361
 Mailing address: 45 Wain House Drive City: Zebulon State: NC Zip: 27597
 Telephone number: (252) 478-3721 E-mail Address: BRANTLEYOFFICE@GMAIL.COM
6. Proof of Errors and Omissions or other appropriate liability insurance for the On-site Wastewater Contractor is attached and includes the name of the insurer, name of the insured, and the effective dates of coverage.
☒ Yes ☐ No

Attestation by the Owner for Authorization to Operate

I, Mattamy Homes LLC, Drew Brody hereby attest that all items indicated above have been provided to the
Harnett County LHD and the system shall meet applicable federal, State, and local laws, regulations, rules, and ordinances.

Drew Brody
 Signature of Owner

11/5/2025
 Date

*This section for LHD Use Only.***LHD Review of required information for the ATO**☐ INCOMPLETE

Based upon review of information submitted in the Section above, the following items are missing from the information required for an Authorization to Operate for an AOWE permit: _____

Copies of this signed form were sent to the AOWE and the Owner on _____ via _____
 Date Email, FAX, USPS, Hand-delivered

Print name of authorized Agent of the LHD

Signature of authorized Agent of the LHD

Date

☐ COMPLETE

Based upon review of information submitted in the Section above, this Authorization to Operate is hereby issued in accordance with G.S. 130A-336.2(m).

A copy of this complete NOI/ATO with tracking information was sent to the State on _____ via _____
 Date Email, FAX, USPS, Hand-delivered

Print name of authorized Agent of the LHD

Signature of authorized Agent of the LHD

Date

ISSUANCE OF CERTIFICATE OF OCCUPANCY: Once the LHD determines completeness based upon the ATO submission, the owner may apply to the local permitting agency for permanent electrical service to a residence, place of business or place of public assembly pursuant to G.S. 130A-339.

10/23-24/2025

[illegible]

Scale 1"=50'

LTAL .425

Protocol Sampling Service, Inc.
55 Clarabella Drive (Lot 2)
Fuquay Varina
Harnett County, NC
PIN#0635-97-8928

Operation Permit Inspection Checklist

The following items are on file and part of this permitting process:

- | | | | |
|--------------------------------------|-------------------------------------|--|---|
| <input type="checkbox"/> GPS/GIS | <input type="checkbox"/> IP/CA | <input checked="" type="checkbox"/> Map | <input type="checkbox"/> Engineer's Plans & Specs |
| <input type="checkbox"/> Application | <input type="checkbox"/> Soil Sheet | <input checked="" type="checkbox"/> Plat Map | <input type="checkbox"/> O & M Manual |

1. LOCATIONS AND SEPARATION DISTANCES

	<u>Satisfactory</u>	<u>N/A</u>	<u>Problem</u>
System meets Rule .1950 setback requirements	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Distance from system to any wells	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Distance from septic tank to foundation	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Distance from system to all property lines	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

2. BUILDING SANITARY SEWER

	<u>Satisfactory</u>	<u>N/A</u>	<u>Problem</u>
Wastewater pipes connected to system per approved plans	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Wastewater piping materials and ratings meet Rule .1955	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Cleanouts provided and located per approved plans	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Backfill material clean	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

3. SEPTIC TANKS

	Tank #1	Tank #2	Tank #3	Tank #4
Tank serial number (i.e., PT-XXXX per manufacturer imprint)	516-502			
Tank manufacture date (per manufacturer imprint)	9/9/15			
Approved tank liquid capacity, gallons (per manufacturer's imprint)	1000			
Gallons per inch, gpi (based on approved tank liquid capacity)	1			
Concrete compressive strength, psi (per manufacturer)	3500 ⁺			

Leak test date _____ Test start time _____ Test end time _____

<p><u>Static Test</u></p> <p>Starting water level _____ inches</p> <p>Ending water level _____ inches</p> <p>Water level difference _____ inches</p> <p>1% of tank liquid capacity _____ inches</p> <p>Difference $\leq 0.5"$ or 1% of tank capacity <input type="checkbox"/> Yes <input type="checkbox"/> No</p>	<p><u>Vacuum Test</u> (Minimum Hold Time = 2 mins)</p> <p>Starting negative pressure _____ inches of Hg</p> <p>Ending negative pressure _____ inches of Hg</p> <p>Negative pressure difference _____ inches of Hg</p> <p>10% of starting negative pressure _____</p> <p>Difference $\leq 10\%$ of starting pressure <input type="checkbox"/> Yes <input type="checkbox"/> No</p>
--	---

Operation Permit Inspection Checklist

SEPTIC TANKS *(continued)*

Septic Tank Conditions

	<u>Satisfactory</u>	<u>N/A</u>	<u>Problem</u>
Tanks are required size/loading per approved plans and specifications	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Condition of the exterior walls and top of the tanks	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Air vents present and open	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Condition of risers and access lids	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Condition of the interior walls (inlet, outlet, baffle, and bottom)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Tanks are watertight <i>(no evidence of infiltration)</i>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Inlets and outlets are at proper location	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Inlet and outlet tees on center line	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Approved filter devices placed at outlets	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Inlet elevation _____ feet

Outlet elevation _____ feet *(must be 2" lower than inlet w/ 9" freeboard present)*

4. SYSTEM TYPE

Distribution Type ☐ Gravity ☒ Pump ☐ Siphon
 Controls Type ☒ Control Panel ☐ Piggyback

5. PUMP TANKS

	Tank #1	Tank #2	Tank #3	Tank #4
Tank serial number <i>(i.e., PT-XXXX per manufacturer imprint)</i>	PT-1000-237			
Tank manufacture date <i>(per manufacturer imprint)</i>	8/12/25			
Approved tank liquid capacity, gallons <i>(per manufacturer's imprint)</i>	1000			
Gallons per inch, gpi <i>(based on approved tank liquid capacity)</i>	24			
Concrete compressive strength, psi <i>(per manufacturer)</i>	3500 ⁺			
Design pump rates, gallons per minute (gpm)	30			

Leak test date _____ Test start time _____ Test end time _____

<u>Static Test</u> Starting water level _____ inches Ending water level _____ inches Water level difference _____ inches 1% of tank liquid capacity _____ inches Difference ≤ 0.5" or 1% of tank capacity <input type="checkbox"/> Yes <input type="checkbox"/> No	<u>Vacuum Test</u> <i>(Minimum Hold Time = 2 mins)</i> Starting negative pressure _____ inches of Hg Ending negative pressure _____ inches of Hg Negative pressure difference _____ inches of Hg 10% of starting negative pressure _____ Difference ≤ 10% of starting pressure <input type="checkbox"/> Yes <input type="checkbox"/> No
---	--

Operation Permit Inspection Checklist

PUMP TANKS (continued)

Pump Tank Conditions

	<u>Satisfactory</u>	<u>N/A</u>	<u>Problem</u>
Tank is required size/loading per plan	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Condition of the exterior walls and top of the tank	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Air vent present and open	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Condition of risers and access lids	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pump access is lockable or secured to prevent unauthorized entry	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pump access riser extends to at least 6" above finished grade	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Condition of the interior walls (inlet, outlet, baffle, and bottom)	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Inlet and outlet are at proper location	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pump assembly is reachable from the surface without tank entry			
Pump removal rope, chain, or lifting device	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Independent float support system	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Valves (check and shut-off) and vent installed /properly functioning	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pump disconnects (unions) are accessible without tank entry	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Bollards or other protective devices	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

6. SIPHONS

	<u>Satisfactory</u>	<u>N/A</u>	<u>Problem</u>
Siphons are operable	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Siphons are installed under access opening	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Siphons are removable from the surface without tank entry	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Siphon cycle counters are operable	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Siphon access is lockable or secured to prevent unauthorized entry	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

7. CONTROL PANELS

<p style="text-align: center;">Panel #1</p> <p>Manufacturer <u>ZOEWER</u></p> <p>Model Number <u>51354-0002 PWA</u></p> <p>Location <u>@ PWA TANK</u></p>	<p style="text-align: center;">Panel #2</p> <p>Manufacturer _____</p> <p>Model Number _____</p> <p>Location _____</p>
<p style="text-align: center;">Panel #3</p> <p>Manufacturer _____</p> <p>Model Number _____</p> <p>Location _____</p>	<p style="text-align: center;">Panel #4</p> <p>Manufacturer _____</p> <p>Model Number _____</p> <p>Location _____</p>

Operation Permit Inspection Checklist

CONTROL PANELS (continued)

<u>Control Panel Conditions</u>	<u>Satisfactory</u>	<u>N/A</u>	<u>Problem</u>
Enclosure watertight	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
NEMA 4X rated enclosure	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Installed a minimum of 12" above finished grade	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
HAND-OFF-AUTO (H-O-A) switch operable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pump and alarm on separate circuits	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Water/gas/corrosion-proof conduit	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
No internal splices	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Alarm (visual and audible) functioning properly	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Manual disconnect present and accessible	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Electrical inspection conducted	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Timer operable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Elapsed time meter operable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Cycle counter operable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Telemetry operable	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

Control Panel - Dispersal Field Pump/Dosing Tank

H-O-A switch set at: ☒ Auto ☐ Hand/Manual ☐ Off

Why:

Timer Setting: On Mode setting _____ minutes
Off Mode setting _____ ☐ minutes ☐ hours

Elapsed Time Meter Reading: _____ ☐ N/A

Cycle Counter Reading: _____ ☐ N/A

8. PUMPS

<u>Electrical Considerations</u>	<u>Satisfactory</u>	<u>N/A</u>	<u>Problem</u>
Power supply available	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Amps measured [_____ amps]	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Voltage measured [_____ volts]	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Electrical service <input checked="" type="checkbox"/> Single-phase 120V <input type="checkbox"/> Single-phase 240V			
<input type="checkbox"/> 3-phase 240/120V <input type="checkbox"/> 3-phase 208/120V			
Tank & Pump # _____			
Manufacturer(s) <u>ASHLAND</u>			
Model(s) <u>40</u>			
Type of pump* <u>EFFLUENT</u>			
* For example, multi-stage, single-stage, sewage, effluent, or grinder.			
Design flow rate <u>30</u> gpm _____ gpm _____ gpm			
Design TDH <u>15</u> feet _____ feet _____ feet			
Horsepower <u>4/10</u> hp _____ hp _____ hp			

Operation Permit Inspection Checklist

PUMPS (continued-1)

Tank & Pump #	<hr/>	<hr/>	<hr/>	
Manufacturer(s)	<hr/>	<hr/>	<hr/>	
Model(s)	<hr/>	<hr/>	<hr/>	
Type of pump*	<hr/>	<hr/>	<hr/>	
<i>* For example, multi-stage, single-stage, sewage, effluent, or grinder.</i>				
Design flow rate	<hr/> gpm	<hr/> gpm	<hr/> gpm	<hr/> gpm
Design TDH	<hr/> feet	<hr/> feet	<hr/> feet	<hr/> feet
Horsepower	<hr/> hp	<hr/> hp	<hr/> hp	<hr/> hp

Pump Conditions

	<u>Satisfactory</u>	<u>N/A</u>	<u>Problem</u>
Pumps are operable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pump access is a minimum of 6" above finished grade	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pump assembly is reachable from the surface without tank entry	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Quick disconnects are operable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Isolation valves are operable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Anti-siphon/air release devices are operable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Backflow prevention (check valves) are operable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Air releases located below check valves are operable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Drainback devices are operable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Inline filters are operable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pressure gauges/ports are operable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Sampling ports are operable	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Pump removal system installed/in place	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input type="checkbox"/> Stainless steel pull-chain <input checked="" type="checkbox"/> Pull rope <input type="checkbox"/> Pump rails			
<input type="checkbox"/> Other _____			

Water Level Sensors

Type of water level sensor	<input checked="" type="checkbox"/> Floats <input type="checkbox"/> Ohm probe	<input type="checkbox"/> Pressure transducers <input type="checkbox"/> Other
Sensor attachment	<input checked="" type="checkbox"/> Tethered to float trees <input type="checkbox"/> Attached to float brackets/racks	<input type="checkbox"/> Weighted tethers from risers <input type="checkbox"/> Attached to risers

Water Level Sensor Conditions

	<u>Satisfactory</u>	<u>N/A</u>	<u>Problem</u>
Float trees/assemblies are removable	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Alarm floats/sensors operate audible alarm	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Alarm floats/sensors operate visible alarm	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pumps are submerged at OFF elevations/levels	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Operation Permit Inspection Checklist

PUMPS (continued-2)

Dosing Design Parameters

Tank & Pump #	Demand Dosing	Timed Dosing	Dosing Volume
_____	<input type="checkbox"/>	<input type="checkbox"/>	_____ gals
_____	<input type="checkbox"/>	<input type="checkbox"/>	_____ gals
_____	<input type="checkbox"/>	<input type="checkbox"/>	_____ gals
_____	<input type="checkbox"/>	<input type="checkbox"/>	_____ gals
_____	<input type="checkbox"/>	<input type="checkbox"/>	_____ gals
_____	<input type="checkbox"/>	<input type="checkbox"/>	_____ gals

Pump Rate Measurements

Ending Depth – Beginning Depth = Drawdown, inches

Drawdown, inches X Tank gpi = Drawdown, gallons

Drawdown, gallons ÷ Pump Run, minutes = Pump, gpm

Pump #	Beginning Depth	Ending Depth	Drawdown, inches	Tank gpi	Drawdown, gallons	Pump Run, minutes	Pump, gpm

9. SUPPLY LINES TO DISPERSAL AREAS

	Line #1	Line #2	Line #3	Line #4
Grade, foot/foot (1/8 inch per foot minimum)				
Material (e.g., Schedule 40 PVC, ductile iron, etc.)	Sch 40 3"			
Diameter, inches	3"			
Length, feet	30'			
Distance from tank to dispersal area/distribution device	30'			
Pressure head at discharge point, feet	2'			

10. DISPERSAL METHOD

Dispersal Type

☒ Gravity *via D. Pond*

☐ LPP

☐ Drip

☐ Other (please specify) _____

Operation Permit Inspection Checklist

11. DISTRIBUTION DEVICES

Number of distribution devices 1

	Device #1	Device #2	Device #3	Device #4
Type (e.g., d-box, pressure manifold, other)	D-box			
Number of outlets/laterals per distribution device	1 - 30" x 12"			
Device serves which dispersal areas?	Main			

Distribution Device Conditions

Satisfactory

N/A

Problem

Distribution devices are watertight	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Minimum of 2 feet undisturbed soil to trench	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Proper center to center trench spacing maintained	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Devices installed on solid foundations	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
All outlet inverts properly adjusted	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Turnups/cleanouts/valves are accessible	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Devices perform according to design specifications	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Lateral Elevations

Lateral #	Lateral Length, feet	Device #1		Device #2		Device #3		Device #4	
		Inlet	Outlet	Inlet	Outlet	Inlet	Outlet	Inlet	Outlet
1									
2									
3									
4									
5									
6									
7									
8									
9									
10									

12. DISPERSAL AREAS/FIELDS

Trench depth 1.5 feet Trench width 3 feet Trench spacing 7 feet

Aggregate depth 12" inches

Aggregate material

☐ Rock

☒ Polystyrene

☐ Tire chip

☒ Other (please specify)

Granular 1/2"

Operation Permit Inspection Checklist

DISPERSAL AREAS/FIELDS (continued)

Trench Product

Manufacturer name

IN FUTURE

Product name and model

STANDARD QUICK 4 PWS

Trench Conditions

	<u>Satisfactory</u>	<u>N/A</u>	<u>Problem</u>
Installation depth per approved plans and specifications	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Soil cover adequate and per approved plans and specifications	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Trench spacing per approved plans and specifications	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Proper effluent distribution	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pressure head meets parameters in approved specifications	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Product installation meets manufacturers specifications	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Stepdown Conditions

	<u>Satisfactory</u>	<u>N/A</u>	<u>Problem</u>
Constructed of minimum 2 linear feet of undisturbed soil	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Proper rise over stepdowns	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Constructed height fully utilizes the upstream trench	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Backfilled with compacted soil	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Solid (non-perforated) pipe used between stepdowns	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Supply pipe inlet invert 1" above supply pipe outlet invert	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Top of trench outlet 2" below supply pipe outlet invert	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

<u>Stepdown #</u>	<u>Elevation</u>	<u>Dispersion Field ID</u>	<u>Connected Lateral #</u>
_____	_____ feet	_____	_____
_____	_____ feet	_____	_____
_____	_____ feet	_____	_____
_____	_____ feet	_____	_____
_____	_____ feet	_____	_____
_____	_____ feet	_____	_____
_____	_____ feet	_____	_____
_____	_____ feet	_____	_____
_____	_____ feet	_____	_____
_____	_____ feet	_____	_____