

## **ECS Southeast, LLP**

6151 Raeford Road, Suite A Fayetteville . NC 28304 9104013288

## LETTER OF TRANSMITTAL

October 5, 2020

Boddie Noell Enterprises, Inc. 1021 Noell Lane PO Box 1908 Rocky Mount, NC 27802

ATTN: Tracy Miller

RE: Hardee's Cameron

ECS Job # 5294

Permits:

Location: **2471 NC Hwy 87 South** 

Cameron, NC 28326

X Field Reports For your use

As requested

CC: Boddie Noell Enterprises, Inc - Reggie Barnacascel

> Grade-Rite - Marvin Edmundson Harnett County - Donna Johnson

> > /Elouset

R & L Builders & Sons, LLC - Jose Garcia R & L Builders & Sons, LLC - Ricky Barnhill

R & L Builders & Sons, LLC - Stacey Langley

you H. Parus

**ENCL:** 

Field Report #8

10/5/2020

Jack Edgar Cowsert, P.E. Senior Project Engineer

Ryan H. Parrish

Construction Materials Project Manager

#### Disclaimer

<sup>1.</sup> This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

<sup>2.</sup> The information in this report relates only to the activities performed on the report date.

<sup>3.</sup> Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

<sup>4.</sup> Incomplete or non-conforming work will be reported for future resolution.

<sup>5.</sup> The results of samples and/or specimens obtained or prepared for supersequent laboratory testing will be presented in separate reports/documents.

### NC Registered Engineering Firm # F-1078



ECS Southeast, LLP 6151 Raeford Road, Suite A Fayetteville , NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]

Project Hardee's Cameron

Location Cameron, NC

Client Boddie Noell Enterprises, Inc

Contractor Boddie Noell Enterprises, Inc

# FIELD REPORT

Project No. **5294** Report No. **8** 

Day & Date **Monday 10/5/2020** 

Weather 74 °/ Sunny

On-Site Time 2.75

Lab Time 0.25

Travel Time\* 1.00

Total 4.00

Re Obs Time 0.00

Remarks

Trip Charges\* Tolls/Parking\* Mileage\* 50 Time of Arrival Departure

Chargeable Items 12:30P 3:15P

\* Travel time and mileage will be billed in accordance with the contract.

Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

ECS arrived on site, as requested, to observe proof rolling of the subgrade for the shoulder extension located on Buffalo Lake Rd.

Using a motor grader, the identified area was proof rolled and no visible signs of pumping or rutting was observed. Contractor was notified of said result and made aware that they could begin laying the asphalt.

Contractor was notified of test results prior to departure from jobsite.

ECS will return, as needed, for additional services.

By Kyle Adair

