

WEEKLY REPORT

Report Date: 09/15/21

S&ME, Inc. 8646 West Market Street, Suite 105 Greensboro, NC 27409

Phone: 336-288-7180 Fax: 336-288-8980 Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

S&ME, Inc. (S&ME) is continuing to provide Construction Materials Testing and Special Inspection services at the above referenced project. This letter outlines the results of the services provided and performed by S&ME for the weeks ending September 4 and 11, 2021. This report has been prepared in accordance with generally accepted construction material testing practices for specific application to this project. If changes in the intended use, or design of the construction occur after the date of this report, this report will not be considered valid unless these changes are reviewed, and our recommendations modified or verified in writing. The recommendations contained in this report are based upon applicable standards of our practice in this geographic area at the time this report was prepared. No other warranty, expressed or implied, is made. S&ME, Inc. appreciates the opportunity to be of service to you during this phase of the project. If you should have any questions, or if we may be of further assistance, please feel free to contact us.

Sincerely, S&ME, Inc.

Table of Contents								
Title	Description	Number						
DAILY REPORT	Activity Date-2021-09-02 Project-214164	DR-000022						
DAILY REPORT	Activity Date-2021-09-03 Project-214164	DR-000023						
DAILY REPORT	Activity Date-2021-09-08 Project-214164	DR-000024						

Prepared by: Lisa STAFFORD Sep 15, 2021



Fax: 919-876-3958

DAILY REPORT

Report #: DR-000022 Report Date: 09/10/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215


214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

CONCRETE - Placement - Tests and Observations - Generally Conforms with Required 09/02/2021 - David GALLIMORE - Part Time - 4.25 Hours

Observed and tested the placement of approximately 9 cubic yards of normal weight concrete in the slab on grade located at the sensored areas at entrance and exit of car wash. The placement requires air entrained, 4000 psi concrete. Batch tickets were checked to confirm the proper concrete mix was delivered. The concrete was conveyed by chute and consolidated by screed. Conveyance and consolidation were consistent with industry practice.

The slump of the load of concrete was visually estimated prior to placement. No water or admixtures were added. Samples were obtained from the truck chute. Slump, air content, concrete temperature, and unit weight tests were performed, and 1 set of cylinders was fabricated. The set consisted of 5 4"x8" specimens.

The concrete mix, slump, air content, concrete temperature and elapsed time from batching to placement complied with project specifications. Test results were communicated to Toby with Ready Contractors prior to leaving the site. Additional information is presented on the attached Concrete Placement Record.





CONCRETE PLACEMENT RECORD

Reviewed/Prepared by: Brian GLIDEWELL Sep 10, 2021



3201 Spring Forest Road Raleigh, NC 27616

Phone: 919-872-2660 | Fax: 919-876-3958

CONCRETE PLACEMENT RECORD

Report #: CPS-000006 Report Date: 09/10/2021

Client: SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

Project: 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24

Cameron, NC 28326

09/02/21 Placement Date: Placement Location: PAVEMENT Placement Method: Chute Technician: David GALLIMORE Weather: Mix Design: F40CB (4000 psi) Specified Strength (psi): 4000 Sunny Location Details: Sensored areas at entrance and

exit of car wash

C	ontracto	r:	Ready Con	tractors		Supplier: 05-S & W Concrete									
s	Sample	Set	Truck # Ticket #	Load Volume (yd³)	Times	Placement Time (min)	Consistency	Air Content (%)	Unit Weight (lb/ft³)	Concrete Temp (F)	Air Temp (F)	On-Site Admixtures	Specimens Cast	Specimen Size	Sample Type
2	262888	7	0722 2446629	9.00	Batched: 12:36 EDT Arrived: 13:10 EDT Empty: 13:38 EDT		Slump: 4-1/4 in. Spec: 3 - 5	Result: 4.5 Spec: 4.5 - 7.5	148.1	86	78	None	5	4" X 8"	CC



DAILY REPORT

Report #: DR-000023 Report Date: 09/10/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

CONCRETE - Placement - Tests and Observations - Generally Conforms with Required 09/03/2021 - HAZEM ISMAIL - Full Time - 3.00 Hours

Observed the placement of approximately 70 cubic yards of concrete in the slab on grade. The concrete was placed using a pump. The placement required normal weight, air entrained 4000 psi concrete. The approved concrete mix for this work is S&W ready mix, G40CB.

The batch tickets were checked to confirm the correct concrete mix was delivered. The slump of each load of concrete was visually estimated prior to placement.

The fresh concrete was sampled from the Truck chute and tested for slump, air content, concrete temperature, and unit weight. One set of five 4" x 8" test cylinders were cast and stored on site.

The concrete mix, slump, air content, concrete temperature and elapsed time from batching to placement complied with project specifications. This information is presented on the attached Concrete Placement Record and was communicated to Representative with S&W prior to leaving the site.



Fax: 919-876-3958


DAILY REPORT

Report #: DR-000023 Report Date: 09/10/2021

Client:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 Project:

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326



CONCRETE PLACEMENT RECORD

CONCRETE - Post Placement - Sample Pickup - Generally Conforms with Required 09/03/2021 - HAZEM ISMAIL - Full Time - 1.00 Hours



DAILY REPORT

Report #: DR-000023
Report Date: 09/10/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

S&ME picked up concrete test cylinders which were cast on 9/2 and transported them to the S&ME laboratory for curing and compressive strength testing.

Reviewed/Prepared by: Brian GLIDEWELL Sep 10, 2021



Weather:

S&ME, Inc. 3201 Spring Forest Road Raleigh, NC 27616

Phone: 919-872-2660 | Fax: 919-876-3958

Dark

CONCRETE PLACEMENT RECORD

Report #: CPS-000007 Report Date: 09/10/2021 Client:
SHEETZ, Inc.
1737 White Kennel Road
Burlington, NC 27215

Project:

214164

Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24

Cameron, NC 28326

Placement Date:09/03/21Placement Location: TANK - Slab-on-GradePlacement Method:Technician: HAZEM ISMAIL

Location Details: Slab on grade over underground fuel storage tank

Mix Design: G40CB (4000 psi) Specified Strength (psi): 4000

Contractor: Guardian fueling technology Supplier: 06-S&W Ready Mix

Concrete

Sample	Set	Truck # Ticket #	Load Volume (yd³)	Times	Placement Time (min)		Air Content (%)	Unit Weight (lb/ft³)	Concrete Temp (F)	Air Temp (F)	On-Site Admixtures	Specimens Cast	Specimen Size	Sample Type
262956	8	0425 2446630	10.00	Batched: 04:47 EDT Arrived: 05:10 EDT Empty: 06:00 EDT	73		Result: 5.0 Spec: 4.5 - 7.5	142.0	75	55	10.00 Oz AEA-Air Entraining Admixture	5	4" X 8"	CC



DAILY REPORT

Report #: DR-000024
Report Date: 09/10/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

CONCRETE - Post Placement - Sample Pickup - .

09/08/2021 - NICHOLAS GEMBERLING - Part Time - 3.50 Hours

Picked up concrete test cylinders cast on 9/3 and transported them to S&ME laboratory for curing and compressive strength testing. The cylinders were picked up @ 11:00 and transported the the office.

Reviewed/Prepared by: Brian GLIDEWELL Sep 10, 2021