

Raleigh, NC 27616

Fax: 919-876-3958

Phone: 919-872-2660

## **WEEKLY REPORT**

Report Date: 09/30/21

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

S&ME, Inc. (S&ME) is continuing to provide construction materials testing services at the above referenced project. This letter outlines the results of the services provided and performed by S&ME for the weeks ending September 18 and 25, 2021. This report has been prepared in accordance with generally accepted construction material testing practices for specific application to this project. If changes in the intended use, or design of the construction occur after the date of this report, this report will not be considered valid unless these changes are reviewed, and our recommendations modified or verified in writing. The recommendations contained in this report are based upon applicable standards of our practice in this geographic area at the time this report was prepared. No other warranty, expressed or implied, is made. S&ME, Inc. appreciates the opportunity to be of service to you during this phase of the project. If you should have any questions, or if we may be of further assistance, please feel free to contact us.

Sincerely, S&ME, Inc.

Table of Contents										
Title	Description	Number								
DAILY REPORT	Activity Date-2021-09-15 Project-214164	DR-000025								
DAILY REPORT	Activity Date-2021-09-17 Project-214164	DR-000026								
DAILY REPORT	Activity Date-2021-09-20 Project-214164	DR-000027								
DAILY REPORT	Activity Date-2021-09-21 Project-214164	DR-000028								
DAILY REPORT	Activity Date-2021-09-23 Project-214164	DR-000029								
DAILY REPORT	Activity Date-2021-09-24 Project-214164	DR-000030								
DAILY REPORT	Activity Date-2021-09-25 Project-214164	DR-000031								

Prepared by: Lisa STAFFORD Sep 30, 2021



Report #: DR-000025 Report Date: 09/30/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

## **CONCRETE - Placement - Tests - Generally Conforms with Required**

### 09/15/2021 - James MUENCH - Part Time - 4.50 Hours

Observed the placement of concrete located in the drive lane at entrance (8' section) and exit (20' section) to car wash. The placement required normal weight, air entrained, 4,000 psi concrete. The batch ticket of the sampled concrete was checked to confirm the type of concrete delivered complied with these requirements. A sample of the fresh concrete was obtained from concrete truck chute, tests were performed, and one set of five 4"x8" cylinders fabricated. Tests included slump, air content, concrete temperature, and unit weight. See attached Concrete Placement Record for additional information.

The concrete mix, slump, air content, concrete temperature and elapsed time from batching to placement complied with project specifications. Test results were communicated to Gary (site superintendent) prior to leaving the site. Representative waited on site for the arrival of concrete.

CONCRETE PLACEMENT RECORD



Sample

264177

S&ME, Inc. 3201 Spring Forest Road Raleigh, NC 27616

Phone: 919-872-2660 | Fax: 919-876-3958

Set

Ticket #

559

2446754

(yd³)

9.00

## CONCRETE PLACEMENT RECORD

Report #: CPS-000008 Report Date: 09/30/2021

Times

Batched: 11:29 EDT

Arrived: 12:06 EDT

Empty: 12:55 EDT

Time (min)

86

Client:
SHEETZ, Inc.
1737 White Kennel Road
Burlington, NC 27215

Project:

214164
Sheetz #716 Cameron
Intersection of Sawyer Rd and NC Hwy 24
Cameron, NC 28326

Cast

5

Specimen Size

4" X 8"

Type

CC

Placement Da	te: 09/15/21	Pla	acement Location: PAVEMENT			Place	ment Method	I: Chute		Technician: James MUENCH				
Weather:	Clear			ocation Details: Car wash drive through entrance and exit				: G40CB (	(4000 psi)	Specified Strength (psi): 4000				
Contractor:	Ready Co	ntractors					Supplier	r: 05-S & V	V Concrete					
	Truck #	Load Volume		Placement		Air Content	Unit Weight	Concrete	Air Temp	On-Site	Specimens		Sample	

(%)

Result: 5.6

Spec: 4 - 7

(lb/ft3)

140.1

Temp (F)

(F)

Admixtures

None

Consistency

Slump: 3-1/4 in.

Spec: 3 - 5



Report #: DR-000026 Report Date: 09/30/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

**CONCRETE** - Post Placement - Sample Pickup - .

09/17/2021 - NICHOLAS GEMBERLING - Part Time - 1.50 Hours

S&ME picked up concrete test cylinders which were cast on 9/15 and transported them to the S&ME laboratory for curing and compressive strength testing.



Report #: DR-000027 Report Date: 09/30/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

# CONCRETE - Placement - Tests and Observations - Generally Conforms with Required 09/20/2021 - Brent STANLAND - Full Time - 7.00 Hours

Observed the placement of approximately 40 cubic yards of concrete in the Slab located at the concrete pavement area #11 at the NW side of the building. The concrete was placed directly from the truck chute. The placement required normal weight, air entrained 4,000 psi concrete. The approved concrete mix for this work is S&W Ready Mix Concrete Company / G40CB / Mid-Range / BASF Masterfiber M35.

The batch tickets were checked to confirm the correct concrete mix was delivered. The slump of each load of concrete was visually estimated prior to placement. Water was not authorized to be added to any trucks.

The fresh concrete was sampled from the truck chute and tested for slump, air content, concrete temperature, and unit weight. One set of five 4" x 8" test cylinders were cast and stored on site.

The concrete mix, slump, air content, concrete temperature and elapsed time from batching to placement complied with project specifications. This information is presented on the attached Concrete Placement Record and was communicated to William Parker with Gates Concrete & Construction prior to leaving the site.



Report #: DR-000027 Report Date: 09/30/2021


Client:

Project:

3201 Spring Forest Road Raleigh, NC 27616 Phone: 919-872-2660 Fax: 919-876-3958

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326



Site Sketch: Concrete Placement Area (green) & Sample Location (blue)



Work Area Prior To Concrete Placement





Fax: 919-876-3958

## DAILY REPORT


Report #: DR-000027 Report Date: 09/30/2021

Client:

Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326





Concrete Placement & Consolidation Efforts

Sampled Truck Ticket

#### CONCRETE PLACEMENT RECORD

## CONCRETE - Placement - Tests and Observations - Generally Conforms with Required 09/20/2021 - Brent STANLAND - Full Time - 7.00 Hours

Observed the placement of approximately 30 cubic yards of concrete in the drive-thru concrete pavement area located at the East side of the building. The concrete was placed directly from the truck chute. The placement required normal weight, air entrained 4,000 psi concrete. The approved concrete mix for this work is S&W Ready Mix Concrete Company/ G40CB / BASF Masterfiber.

The batch tickets were checked to confirm the correct concrete mix was delivered. The slump of each load of concrete was visually estimated prior to placement. Water was authorized to be added to some trucks on site by Toby with Ready Contractors.

The fresh concrete was sampled from the truck chute and tested for slump, air content, concrete temperature, and unit weight. One set of five 4" x 8" test cylinders were cast and stored on site.

The concrete mix, slump, air content, concrete temperature and elapsed time from batching to placement complied with project specifications. This information is presented on the attached

## S&ME, Inc. 3201 Spring Forest Road Raleigh, NC 27616

Phone: 919-872-2660

Fax: 919-876-3958

## **DAILY REPORT**

Report #: DR-000027 Report Date: 09/30/2021


Client:

Project:


SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

## Concrete Placement Record and was communicated to Toby with Ready Contractors prior to leaving the site.



Site Sketch: Concrete Placement Area (green) & Sample Location (blue)



Sampled Truck Ticket



Concrete Placement @ Drive-Thru



Concrete Placement @ Drive-Thru



Report #: DR-000027 Report Date: 09/30/2021


Client: Project:


SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

#### CONCRETE PLACEMENT RECORD

## CONCRETE - Post Placement - Sample Pickup - Generally Conforms with Required 09/20/2021 - Brent STANLAND - Full Time - 7.00 Hours

S&ME picked up and logged one set of four 8"  $\times$  4" concrete test sample cylinders cast by S&W Ready Mix Concrete Company on September 8, 2021. According to the contractor, the samples were cast during the placement of concrete at the canopy pad and the mix design placed was S&W Ready Mix Concrete Company / G40CB / Mid-Range / BASF Masterfiber. No truck ticket was made available to S&ME





Canopy Pad

Site Sketch: Concrete Placement Area

# CONCRETE - Post Placement - Sample Pickup - Generally Conforms with Required 09/20/2021 - Brent STANLAND - Full Time - 7.00 Hours

S&ME picked up and logged one set of five 8" × 4" concrete test sample cylinders cast by Gates Concrete & Construction on September 17, 2021.

According to the contractor, the samples were taken while placing concrete at concrete pavement area #6 and the concrete mix design placed was S&W Ready Mix Concrete Company / G40CB / Mid-Range / BASF Masterfiber / 4000psi. No truck ticket was made available to S&ME.



Phone: 919-872-2660

Fax: 919-876-3958


## **DAILY REPORT**

Report #: DR-000027 Report Date: 09/30/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326



Site Sketch: Concrete Placement Area



Concrete Pavement Area #6



S&ME, Inc. 3201 Spring Forest Road Raleigh, NC 27616

Phone: 919-872-2660 | Fax: 919-876-3958

## CONCRETE PLACEMENT RECORD

Report #: CPS-000009 Report Date: 09/30/2021 Client:
SHEETZ, Inc.
1737 White Kennel Road
Burlington, NC 27215

Project:

214164
Sheetz #716 Cameron
Intersection of Sawyer Rd and NC Hwy 24

Cameron, NC 28326

Placement D	Date: 09/20/21	Place	ement Location: PAVEMENT -	Approach	Place	ment Method	l:	Technician: Brent STANLAND				
Weather:	Overcast	L	ocation Details: Concrete pave side of buildin		W	Mix Design	: G40CB (	4000 psi)	Specified Strength (psi): 4000			
Contractor:	Gates Cor	Supplier: 05-S & W Concrete										
										- ·		

side of building														
Contracto	r:	Gates Cond	crete & Constru	struction Supplier: 05-S & W Concrete										
Sample	Set	Truck # Ticket #	Load Volume (yd³)	Times	Placement Time (min)	1	Air Content (%)	Unit Weight (lb/ft³)	Concrete Temp (F)	Air Temp (F)	On-Site Admixtures	Specimens Cast	Specimen Size	Sample Type
264491	10	2016 2446763		Batched: 07:41 EDT Arrived: 08:15 EDT Empty: 08:49 EDT	68	Slump: 4-3/4 in.	Result: 5.0	148.1	83	73	None	5	4" X 8"	CC



S&ME, Inc. 3201 Spring Forest Road Raleigh, NC 27616

Phone: 919-872-2660 | Fax: 919-876-3958

## CONCRETE PLACEMENT RECORD

Report #: CPS-000010 Report Date: 09/30/2021 Client:
SHEETZ, Inc.
1737 White Kennel Road
Burlington, NC 27215

Project:
214164
Sheetz #716 Cameron
Intersection of Sawyer Rd and NC Hwy 24
Cameron, NC 28326

Placemen	t Date:	09/20/21	Pla	cement Location: P	AVEMENT		Placement Method: Chute					Technician: Brent STANLAND				
Weather:		Overcast		Location Details: C	oncrete pav	ement at Drive-	Γhru	nru Mix Design: S					Specified Strength (psi): 4000			
Contracto	r:	Ready Con	tractors				Supplier: 05-S & W Concrete									
Sample	Set	Truck # Ticket #	Load Volume (yd³)	Times	Placement Time (min)	Consistency	Air Content (%)	Unit Weight (lb/ft³)	Concrete Temp (F)	Air Temp (F)	On-Site Admixtures	Specimens Cast	Specimen Size	Sample Type		
264515	13	1107 2446767	10.00	Batched: 10:25 EDT Arrived: 11:00 EDT Empty: 11:22 EDT	57	Slump: 4-1/4 in.	Result: 4.7	148.4	86	79	None	5	4" X 8"	CC		



Report #: DR-000028 Report Date: 09/30/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

## **CONCRETE - Post Placement - Sample Pickup - Generally Conforms with Required** 09/21/2021 - HAZEM ISMAIL - Full Time - 3.00 Hours

Picked up concrete test cylinders cast on 9/20 and transported them to S&ME laboratory for curing and compressive strength testing.



Report #: DR-000029 Report Date: 09/30/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

# FOUNDATIONS - Grade Supported - Spread Foundations - Generally Conforms with Required 09/23/2021 - Brent STANLAND - Full Time - 4.00 Hours

The near surface soils at the foundation bearing grade of the signage footinging were evaluated for support of foundations. The bearing grades were probed to identify areas of loose surficial soil using a steel T-handle probe rod. A hand auger boring and DCP testing was performed to assess the consistency of underlying bearing soils. The DCP test results were as follows;

Location: HA-1

Test Elevation: BG; DCP test; 9,9,11 Avg. = 9.6 Description: brown & tan sand/silt

Test Elevation: -1'; DCP test; 10,9,13 Avg. = 10.6 Test Elevation: -2'; DCP test; 12,12,13 Avg. = 12.3

Location: HA-2

Test Elevation: BG; DCP test; 10,9,9 Avg. = 9.3 Description: tan sand/silt

Test Elevation: -1'; DCP test; 8,12,12 Avg. = 10.6 Test Elevation: -2'; DCP test; 10,11,14 Avg. = 11.6

Based on this evaluation, the foundation bearing soils are suitable for the foundation bearing pressure of 2,500 psf.




Report #: DR-000029 Report Date: 09/30/2021

Client:

Project:

Raleigh, NC 27616 Phone: 919-872-2660 Fax: 919-876-3958 SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326



Site Sketch: DCP Test Locations



Signage Footing



Signage Footing

# CONCRETE - Placement - Tests and Observations - Generally Conforms with Required 09/23/2021 - Brent STANLAND - Full Time - 4.00 Hours

Observed the placement of approximately 40 cubic yards of concrete in the concrete pavement area #6 located at the SE side of the building. The concrete was placed directly from the truck



Report #: DR-000029 Report Date: 09/30/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

chute. The placement required normal weight, air entained 4,000 psi concrete. The approved concrete mix for this work is S&W Ready Mix Concrete Company / G40CB / Mid-Range / BASF Masterfiber M35.

The batch tickets were checked to confirm the correct concrete mix was delivered. The slump of each load of concrete was visually estimated prior to placement. Water was not authorized to be added to any trucks.

The fresh concrete was sampled from the truck chute and tested for slump, air content, concrete temperature, and unit weight. One set of five 4" x 8" test cylinders were cast and stored on site.

The concrete mix, slump, air content, concrete temperature and elapsed time from batching to placement complied with project specifications. This information is presented on the attached Concrete Placement Record and was communicated to William Parker with Gates Concrete & Construction prior to leaving the site.




Report #: DR-000029 Report Date: 09/30/2021

Client:

Project:

3201 Spring Forest Road Raleigh, NC 27616 Phone: 919-872-2660 Fax: 919-876-3958

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326



Site Sketch: Concrete Placement Area (green) & Sample Location (blue)



Concrete Placement



Sampled Truck Ticket



Fax: 919-876-3958

## **DAILY REPORT**

Report #: DR-000029 Report Date: 09/30/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326



Concrete Placement

CONCRETE PLACEMENT RECORD



3201 Spring Forest Road Raleigh, NC 27616

Placement Date:

Weather:

Phone: 919-872-2660 | Fax: 919-876-3958

09/23/21

Sunny, clear

## CONCRETE PLACEMENT RECORD

Report #: CPS-000011 Report Date: 09/30/2021

Client: SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

Project: 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24

**Placement Method:** Technician: Brent STANLAND

Cameron, NC 28326

Location Details: Concrete Pavement Area #6 @ SE Specified Strength (psi): 4000 Mix Design: G40CB (4000 psi)

Side Of Building

Catao Canarata & Canatruction Cumpliary OF C 9 M/ Congrete

Placement Location: PAVEMENT - Approach

Contracto	or:	Gales Con	crete & Constru	Clion	Supplier: 05-5 & W Concrete									
Sample	Set	Truck # Ticket #	Load Volume (yd³)	Times	Placement Time (min)	Consistency	Air Content (%)	Unit Weight (lb/ft³)	Concrete Temp (F)	Air Temp (F)	On-Site Admixtures	Specimens Cast	Specimen Size	Sample Type
264734	14	414 2446773	10.00	Batched: 11:13 EDT Arrived: 11:40 EDT Empty: 12:16 EDT	63	Slump: 6 in.	Result: 5.2	147.2	79	71	None	5	4" X 8"	CC



Report #: DR-000030 Report Date: 09/30/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

# CONCRETE - Pre-Placement - Observations - Generally Conforms with Required 09/24/2021 - HAZEM ISMAIL - Full Time -

Observed the placement of the concrete reinforcing steel in sign footings. The reinforcing steel placement was evaluated with respect to the number of bars, bar sizes, spacing, lap splice lengths, cleanliness, and cover.

In summary, placement of the reinforcing steel was found to be in accordance with the structural drawings and design details B1071330.

The project superintendent was notified of these findings prior to departing from the site.



Fax: 919-876-3958

## DAILY REPORT


Report #: DR-000030 Report Date: 09/30/2021

Client:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

Project:



Rebar was observed at these 2 footings for signs

CONCRETE - Placement - Tests and Observations - Generally Conforms with Required 09/24/2021 - HAZEM ISMAIL - Full Time - 3.50 Hours

Observed the placement of approximately 10 cubic yards of concrete in the sign footings. The



EPORT Report #: DR-000030
Report Date: 09/30/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

concrete was placed directly from chute. The placement required Normal weight, Non air 4000 psi concrete. The approved concrete mix for this work is S&W, F40cbna.

The batch tickets were checked to confirm the correct concrete mix was delivered. The slump of each load of concrete was visually estimated prior to placement.

The fresh concrete was sampled from the Truck chute and tested for slump, air content, concrete temperature, and unit weight. One set of five 4" x 8" test cylinders were cast and stored on site.

The concrete mix, slump, air content, concrete temperature and elapsed time from batching to placement complied with project specifications. This information is presented on the attached Concrete Placement Record and was communicated to Representative with Gates concrete prior to leaving the site.



Fax: 919-876-3958

## DAILY REPORT


Report #: DR-000030 Report Date: 09/30/2021

Client:

Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326



Location of where concrete was poured

#### CONCRETE PLACEMENT RECORD

## **CONCRETE - Post Placement - Sample Pickup - Generally Conforms with Required** 09/24/2021 - HAZEM ISMAIL - Full Time - 1.50 Hours



DRT Report #: DR-000030
Report Date: 09/30/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

Picked up concrete test cylinders cast on 9/23 and transported them to S&ME laboratory for curing and compressive strength testing.



S&ME, Inc. 3201 Spring Forest Road Raleigh, NC 27616

Phone: 919-872-2660 | Fax: 919-876-3958

## CONCRETE PLACEMENT RECORD

Report #: CPS-000012 Report Date: 09/30/2021 Client:
SHEETZ, Inc.

1737 White Kennel Road Burlington, NC 27215 Project:

214164

Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24

Cameron, NC 28326

 Placement Date:
 09/24/21
 Placement Location:
 FOUNDATION - Spread
 Placement Method:
 Technician:
 HAZEM ISMAIL

Weather: Sunny Location Details: Foundations for Sheetz signs Mix Design: F40CBNA (4000 psi) Specified Strength (psi): 4000

Contractor: Gates concrete Supplier: 06-S&W Ready Mix

Concrete

	Outside													
Sample	Set	Truck # Ticket #	Load Volume (yd³)	Times	Placement Time (min)	Consistency	Air Content (%)	Unit Weight (lb/ft³)	Concrete Temp (F)	Air Temp (F)	On-Site Admixtures	Specimens Cast	Specimen Size	Sample Type
264833	15	424 2446779	10.00	Batched: 10:11 EDT Arrived: 10:50 EDT			Result: 1.0 Spec: 1 - 3	145.7	80	62	None	5	4" X 8"	CC



Report #: DR-000031 Report Date: 09/30/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

# CONCRETE - Post Placement - Sample Pickup - Generally Conforms with Required 09/25/2021 - Brent STANLAND - Part Time - 3.00 Hours

Picked up concrete test cylinders cast on September 24, 2021 and transported them to S&ME laboratory for curing and compressive strength testing. The cylinders were initially cured on-site in a shaded area to control the curing temperature. The cylinders were picked up @ 07:00.