

Raleigh, NC 27616

Fax: 919-876-3958

Phone: 919-872-2660

WEEKLY REPORT

Report Date: 10/14/21

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

S&ME, Inc. (S&ME) is continuing to provide construction materials testing services at the above referenced project. This letter outlines the results of the services provided and performed by S&ME for the weeks ending October 2 and 9, 2021. This report has been prepared in accordance with generally accepted construction material testing practices for specific application to this project. If changes in the intended use, or design of the construction occur after the date of this report, this report will not be considered valid unless these changes are reviewed, and our recommendations modified or verified in writing. The recommendations contained in this report are based upon applicable standards of our practice in this geographic area at the time this report was prepared. No other warranty, expressed or implied, is made. S&ME, Inc. appreciates the opportunity to be of service to you during this phase of the project. If you should have any questions, or if we may be of further assistance, please feel free to contact us.

Sincerely, S&ME, Inc.

Table of Contents								
Title	Description	Number						
DAILY REPORT	Activity Date-2021-09-29 Project-214164	DR-000032						
DAILY REPORT	Activity Date-2021-09-30 Project-214164	DR-000033						
DAILY REPORT	Activity Date-2021-10-04 Project-214164	DR-000034						
DAILY REPORT	Activity Date-2021-10-05 Project-214164	DR-000035						

Prepared by: Lisa STAFFORD Oct 14, 2021



Report #: DR-000032 Report Date: 10/14/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

CONCRETE - Placement - Tests - .

09/29/2021 - NICHOLAS GEMBERLING - Part Time - 7.00 Hours

Observed the placement of approximately ten cubic yards of concrete in the sign footings . The concrete was placed directly from truck chute . The placement required normal weight non-air entrained 4000 psi concrete. The approved concrete mix for this work is S&W Concrete .

The batch tickets were checked to confirm the correct concrete mix was delivered. The slump of each load of concrete was visually estimated prior to placement.

The fresh concrete was sampled from the truck chute and tested for slump, air content, concrete temperature and unit weight. One set of five 4" x 8" test cylinders were cast and stored on site.

The concrete mix, slump, air content, concrete temperature and elapsed time from batching to placement complied with project specifications. This information is presented on the attached Concrete Placement Record and was communicated to foreman with Gates Concrete prior to leaving the site.

CONCRETE PLACEMENT RECORD



S&ME, Inc. 3201 Spring Forest Road Raleigh, NC 27616

Phone: 919-872-2660 | Fax: 919-876-3958

CONCRETE PLACEMENT RECORD

Report #: CPS-000013 Report Date: 10/14/2021 Client:
SHEETZ, Inc.
1737 White Kennel Road

Burlington, NC 27215

214164 Sheetz #716 Cameron

Project:

Intersection of Sawyer Rd and NC Hwy 24

Cameron, NC 28326

 Placement Date:
 09/29/21
 Placement Location:
 FOUNDATION
 Placement Method:
 Chute
 Technician:
 NICHOLAS

 GEMBERLING

Weather: Sunny Location Details: Sign post footings Mix Design: G40CBNA (4000 psi) Specified Strength (psi): 4000

Contractor: Gates Concrete Supplier: 05-S & W Concrete

					The state of the s									
Sample	Set	Truck # Ticket #	Load Volume (yd³)	Times	Placement Time (min)		Air Content (%)	Unit Weight (lb/ft³)	Concrete Temp (F)	Air Temp (F)	On-Site Admixtures	Specimens Cast	Specimen Size	Sample Type
265457	16	414 2446788		Batched: 13:41 EDT Arrived: 14:10 EDT Empty: 14:50 EDT			Result: 1.4 Spec: 0 - 3	145.8	87	82	None	5	4" X 8"	CC



Report #: DR-000033 Report Date: 10/14/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

CONCRETE - Post Placement - Sample Pickup - Generally Conforms with Required 09/30/2021 - Michael A. WILLIAMS - Continuous - 2.50 Hours - 13:00 to 15:30

Picked up concrete test cylinders cast on 9/29 and transported them to S&ME laboratory for curing and compressive strength testing. The cylinders were picked up @ 14:00.



Report #: DR-000034 Report Date: 10/14/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

CONCRETE - Pre-Placement - Observations - Generally Conforms with Required

10/04/2021 - HAZEM ISMAIL - Full Time - 0.50 Hours

Observed the placement of the concrete reinforcing steel in Light poles. The reinforcing steel placement was evaluated with respect to the number of bars, bar sizes, spacing, lap splice lengths, cleanliness, and cover.

In summary, placement of the reinforcing steel was found to be in Accordance with the structural drawings and design details Sheet D1 Drawing w-3891.

The project superintendent was notified of these findings prior to departing from the site.



Fax: 919-876-3958


DAILY REPORT

Report #: DR-000034 Report Date: 10/14/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326



Light pole locations

CONCRETE - Placement - Tests and Observations - Generally Conforms with Required 10/04/2021 - HAZEM ISMAIL - Full Time - 6.00 Hours

Observed the placement of approximately 10 cubic yards of concrete in the Light posts. The



Report #: DR-000034 Report Date: 10/14/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

concrete was placed directly from the truck chute. The placement required normal weight , Air entrained 4000 psi concrete.

The batch tickets were checked to confirm the correct concrete mix was delivered. The slump of each load of concrete was visually estimated prior to placement.

The fresh concrete was sampled from the truck chute and tested for slump, air content, concrete temperature, and unit weight. One set of five 4" x 8" test cylinders were cast and stored on site.

The concrete mix, slump, air content, concrete temperature and elapsed time from batching to placement complied with project specifications. This information is presented on the attached Concrete Placement Record and was communicated to Representative with Gates concrete prior to leaving the site.



Fax: 919-876-3958


DAILY REPORT

Report #: DR-000034 Report Date: 10/14/2021

Client:

Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326



CONCRETE PLACEMENT RECORD



Fax: 919-876-3958

DAILY REPORT

Report #: DR-000034 Report Date: 10/14/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215 214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326



S&ME, Inc. 3201 Spring Forest Road Raleigh, NC 27616

Phone: 919-872-2660 | Fax: 919-876-3958

CONCRETE PLACEMENT RECORD

Report #: CPS-000014 Report Date: 10/14/2021

Empty: 13:42 EDT

Client: SHEETZ, Inc.

1737 White Kennel Road Burlington, NC 27215 Project:

214164

Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24

Cameron, NC 28326

Placemen	t Date:	10/04/21	Pla	cement Location: F	AVEMENT	VEMENT Placement Method: Chute				Technician: HAZEM ISMAIL				
Weather:		Sunny		Location Details: L	ight poles			Mix Design	: G40CB (4000 psi)	Specified Strength (psi): 4000			
Contracto	or:	Gates	Supplier: 05-S & W Concrete											
		Truck #	Load Volume		Placement									
Sample	Set	Ticket #	(yd³)	Times	Time (min)	1	Air Content (%)	Unit Weight (lb/ft³)	Concrete Temp (F)	Air Temp (F)	On-Site Admixtures	Specimens Cast	Specimen Size	Sample Type



Report #: DR-000035 Report Date: 10/14/2021

Client: Project:

SHEETZ, Inc. 1737 White Kennel Road Burlington, NC 27215

214164 Sheetz #716 Cameron Intersection of Sawyer Rd and NC Hwy 24 Cameron, NC 28326

CONCRETE - Post Placement - Sample Pickup - Generally Conforms with Required 10/05/2021 - HAZEM ISMAIL - Full Time - 2.00 Hours

Picked up concrete test cylinders cast on 10/4 and transported them to S&ME laboratory for curing and compressive strength testing.