



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

11/8/2023

**SUBJECT: BCOM2203-0002
BUILDING COMMERCIAL**

To: Dr. Aaron Fleming

Here are the results of all Inspections located at **18495 NC 27 W:**

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:





Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: FOUNDATION
Scheduled Date/Time: 2/10/2023
Completed Date/Time: 2/10/2023
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes: Footing protection verified. Damp roofing and insulation not completed. Sleeves need to be installed at all water, sewer and storm foundation penetrations.

Inspection Type: FOUNDATION
Scheduled Date/Time: 3/1/2023
Completed Date/Time: 3/1/2023
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes: Ok to start slab prep. Awaiting ENG letters on missing vertical rebar in several places and block fill.

Inspection Type: SLAB
Scheduled Date/Time: 3/22/2023
Completed Date/Time: 3/22/2023
Inspector: Steven Gazlay
Result: APPROVED

Remarks:

Notes: slab on grade
would like late afternoon.

Inspection Type: SLAB
Scheduled Date/Time: 4/3/2023
Completed Date/Time: 4/3/2023
Inspector: Steven Gazlay
Result: APPROVED

Remarks:

Notes: would like first thing if possible

Inspection Type: SLAB
Scheduled Date/Time: 6/7/2023
Completed Date/Time: 6/7/2023
Inspector: Steven Gazlay
Result: APPROVED

Remarks:

Notes: Mezzanine slab
spg changed Inspection Date/Time from 06/06/2023 to 06/07/2023



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: INSULATION
Scheduled Date/Time: 8/23/2023
Completed Date/Time: 8/23/2023
Inspector: Steven Gazlay
Result: CANCELLED
Remarks:
Notes: In Wall Insulation
Not needed, Sound barrier in mechanical.

Inspection Type: OVERHEAD ELEC/MECH/PLB
Scheduled Date/Time: 8/25/2023
Completed Date/Time: 8/25/2023
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks: customer would like inspection at 10
Notes: customer would like inspection at 10am
overhead metal framing
Bulkhead framing approved. Wrong inspection subtype scheduled.

Inspection Type: FM ABOVE CEILING
Scheduled Date/Time: 10/4/2023
Completed Date/Time: 10/4/2023
Inspector: Leslie Jackson
Result: APPROVED
Remarks: See Notes
Notes: LRJ

Inspection Type: WALL
Scheduled Date/Time: 10/4/2023
Completed Date/Time: 10/4/2023
Inspector: Steven Gazlay
Result: APPROVED
Remarks:
Notes: Would like a fire wall inspection at 10am if possible
Existing firewall annotated on plans.

Inspection Type: FM FINAL
Scheduled Date/Time: 11/6/2023
Completed Date/Time: 11/6/2023
Inspector: Leslie Jackson
Result: DISAPPROVED
Remarks: See Notes
Notes: Would like 10 am if possible





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: Door Closers on fire doors are not installed. (LRJ)

Scheduled Date/Time:

Inspection Type: EH SANITATION FINAL

Scheduled Date/Time: 11/6/2023

Completed Date/Time: 11/7/2023 AM

Inspector: EH Bucket

Result: DISAPPROVED

Remarks: See attached letter

Notes: See attached letter

Inspection Type: ROUGH IN

Scheduled Date/Time: 11/8/2023

Completed Date/Time: 11/8/2023

Inspector: Steven Gazlay

Result: APPROVED

Remarks:

Notes: Per conversation with Steven he had a third party inspection report from Terracon for this inspection. I can approve it