

Field Observation

Report #: 015

Client:Cooke ContractingReport Date: 01/31/2024Project:Popeyes Sprout Springs, NCProject #: 231101.30

Location: 1517 NC 24-87, Spout Springs, NC 28326

FIELD DATA

Weather: Rain Temperature: 40

SUMMARY OF WORK PERFORMED

Footing evaluation

Remarks: The engineer arrived to continue evaluating shallow spread footings. Using a hand auger and 1/2" probe rod, the soils were evaluated for bearing capacity. Tremont is performing testing and observations as outlined in our proposal. Special Inspections have been excluded from our services.

A layer of previously placed fill that included topsoil and rubble was encountered in the northern half of the building. The footings were over-excavated to firm residual soils and backfill with #57 washed stone. Repair depth ranged from 2.0 to 4.0 ft below the design elevation. See the attached sketch. Using a 1/2-inch steel probe rod, the exposed soils were evaluated for soil-bearing capacity. Yesterday, the rubble fill in the SW corner was excavated to the outside of the foundation line. We understand that the owner has not elected to remove it outside the building pad. Please see Section 4.0 from ATC's geotech report for additional discussion of existing fill

Tremont measured 39.5 yds3 of unsuitable soils removed with 30.9 yds3 of washed stone used to backfill the footings to bearing elevations.

After repairs, all soils outlined in the attached sketch will provide the required 2,000 psf.

Report Copied to: Taylor Trogdon, Mike J, Josh, Jeff Henson, Chris Busch

Representative / Inspector: Chris Busch

Phone: (336) 312-0591

Chris Bus
System A
Tremont
Date Signed

Notes: As requested, a representative from our company arrived on site as scheduled and performed the above test. These test results apply only to the specific locations noted and do not represent any other location. Reports may not be reproduced except in full, without permission.



Field Observation

Report #: 015

Client:Cooke ContractingReport Date: 01/31/2024Project:Project Sprout Springs, NCProject #: 231101.30Location:1517 NC 24-87, Spout Springs, NC 28326

Field Report [s]



Topsoil and debris layer



Debris found, brick, asphalt, and other items

Phone: (336) 312-0591



Undercut in progress, east wall



Debris layer, north wall



Field Observation

Report #: 015


Client:Cooke ContractingReport Date: 01/31/2024Project:Popeyes Sprout Springs, NCProject #: 231101.30

Location: 1517 NC 24-87, Spout Springs, NC 28326



Debris left in place at SW corner, outside the building pad.

Phone: (336) 312-0591





- . CONFORM TO ACI 318 BUILDING CODE (EDITION LISTED IN APPLICABLE BUILDING CODE) REQUIREMENTS FOR REINFORCED
- 2. COMPRESSIVE STRENGTH OF CONCRETE AT 28 DAYS U.N.O.

LOCATION	COMPRESSIVE STRENGTH
SLAB-ON-GRADE	3500 PSI
FOOTINGS	3000 PSI
EXTERIOR CONC.	4500 PSI
LEAN BACKFILL	1500 PSI

- MAXIMUM SLUMP IS TO BE 4".CONCRETE EXPOSED TO WEATHER SHALL HAVE
- AN AIR-ENTRAINMENT OF 5% +/- 1.5%.

 ALL REINFORCING STEEL SHALL BE HARD GRADE ASTM A615
- YIELD STRENGTH OF FY = 60 KSI.
- 4. WELDED WIRE REINF. SHALL CONFORM TO ASTM A1064 "WELDED STEEL WIRE REINF. FOR CONCRETE REINFORCEMENT."
 5. CONCRETE COVER FOR REINFORCING STEEL BARS AND PLACING
- TOLERANCES SHALL BE IN ACCORDANCE WITH ACI 318 (EDITION LISTED IN APPLICABLE BUILDING CODE).

 6. SAWCUT SLAB-ON-GRADE TO A DEPTH OF 1" AS SHOWN ON PLAN WITHIN 6 HOURS OF POURING.

EXCAVATING AND BACKFILLING

- FOUNDATION DESIGN IS BASED ON AN ASSUMED ALLOWABLE SOIL PRESSURE OF 2000 PSF.
- EXTEND EXTERIOR FOOTINGS TO A MIN. OF 3'-0" BELOW FINISH GRADE. VERIFY WITH LOCAL AUTHORITIES. BEAR ALL FOOTINGS ON ORIGINAL UNDISTURBED SOIL.
- BEFORE POURING FOOTINGS, SOIL QUALITY MUST BE APPROVED BY A GEOTECHNICAL ENGINEER.
- 1. THE FOUNDATION WALL ELEVATIONS SHOWN ARE NOMINAL. THE GENERAL CONTRACTOR IS RESPONSIBLE FOR EXTENDING THE
- BOTTOM OF THE FOOTING DOWN TO UNDISTURBED SUITABLE SOIL.

 5. THE LINE OF SLOPE BETWEEN THE ADJACENT EXCAVATIONS
 FOR FOOTINGS SHALL NOT EXCEED A RISE OF 7 IN A RUN OF
- 10. MAXIMUM STEP APPROXIMATELY 24".6. SEE 5/S1.2 FOR TYPICAL FOOTING STEP DETAIL AND 6/S1.2 FOR TYPICAL DETAIL WHERE UTILITY LINES PASS BELOW FOOTINGS.

HOLDOWN SCHEDLLE

HOLDOWN SCHLDOLL					
MARK	TYPE	CONN. TO STUDS	ANCHOR ROD	ANCHOR ROD EMBEDMENT	
1	SIMPSON HD3B	(2) 5/8" DIA. STUD BOLTS	5/8" DIA. W/ HEAVY HEX NUT	12"	
2>	SIMPSON HD5B	(2) 3/4" DIA. STUD BOLTS	5/8" DIA. W/ HEAVY HEX NUT	12"	
\$	SIMPSON HD9B	(3) 7/8" DIA. STUD BOLTS	7/8" DIA. W/ HEAVY HEX NUT	18"	
4	SIMPSON HD12	(4) 1" DIA. STUD BOLTS	1" DIA. W/ HEAVY HEX NUT	30"	

No. Date Description

REVISIONS

No. Date Description

1 8/01/2023 RESPONSE TO CITY

9/04/2023

3 9/12/2023

4 9/12/2023

ISSUE TABLE

5	10/27/2023	HEALTH COMMENTS		
DRAWINGS REVISED AS PER DESIGN BULLETIN				
No.	Date	Description		

HEALTH COMMENTS

RESPONSE TO CITY

HEALTH COMMENTS

ISSUED FOR CONSTRUCTION



THIS DRAWING IS OWNED BY OR LICENSED FOR USE BY POPEYES LOUISIANA KITCHEN (OR ITS AFFILIATED OR RELATED COMPANIES) AND MAY NOT BE REPRODUCED, USED, DOWNLOADED, DISSEMINATED, PUBLISHED, OR TRANSFERRED IN ANY FORM OR BY ANY MEANS, EXCEPT WITH THE PRIOR WRITTEN CONSENT OF POPEYES LOUISIANA KITCHEN . COPYRIGHT INFRINGEMENT IS A VIOLATION OF FEDERAL LAW SUBJECT TO CRIMINAL AND CIVIL PENALTIES.

THE CONTRACTOR IS TO VERIFY ALL DIMENSIONS AND CONDITIONS ON THE PROJECT AND TO REPORT ANY DISCREPANCIES TO THE POPEYES LOUISIANA KITCHEN REPRESENTATIVE PRIOR TO COMMENCING WORK. THESE DRAWINGS ARE NOT TO BE USED FOR CONSTRUCTION PURPOSES UNLESS INDICATED BY POPEYES LOUISIANA KITCHEN AS "ISSUED FOR CONSTRUCTION".



Company Logo



Project

19

72

popeyes,

US 2112 PROTOTYPE 2112-21

1517 NC 24-87 CAMERON, NC

Drawing Title

FOUNDATION PLAN

