HH Multi, LLC

240 Gallery Drive

Spring Lake NC 28390

2919 Breezewood Ave. Fayetteville NC 28303

Fairway Pointe, Spring Lake, NC

Client:

Project:

DCP Test Report

Froehling & Robertson, Inc. Fayetteville Office 327 East Jenkins Street Fayetteville, NC 28306

Phone: 910.323.9832 www.FandR.com

Report #: SDCP:6423-01530-1

Issue #: 1

Work Order #: 6423-01530

Client Report No.:

The results provided herein relate only to the items inspected and/or tested. This report shall not be reproduced, except in full, without the prior written

approval of F&R.

Reviewed By: Wall John J

Review Date: 10/05/2023

fin Mall

64B0033

Location: Foundation - Wall Footing Personnel: Swann Allen K Location Details: Building 4, Right Wing Wall Title: Technician Weather: Sunny Wind Speed: mph Air Temp:

General Information

Recipients:

Craig Mintz, John Wall, Mike

Activity Date: 10/05/2023

Activity Type: Inspection

Frequency: Periodic

New Discrepancies Recorded?

Yes, see "Discrepancies Noted"

No

73°F

Field Notes

Personnel from Froehling & Robertson, Inc. (F&R) was on-site to perform foundation bearing evaluation for the Building No. 4, Right Wing Wall. One (1) hand auger boring (Hand Auger Boring HA-1) with Dynamic Cone Penetrometer (DCP) tests was performed to a depth of approx, 3 feet below the foundation bearing elevation. Based on the testing performed, the foundations met the minimum bearing requirement of 2,000 pounds per square foot (psf) at the depths and location tested.



F

DCP Test Report

Froehling & Robertson, Inc. Fayetteville Office 327 East Jenkins Street Fayetteville, NC 28306

Phone: 910.323.9832 www.FandR.com

Activity Date: 10/05/2023

Report No.: SDCP:6423-01530-1

Client Name: HH Multi, LLC

Project Name: Fairway Pointe, Spring Lake, NC

Project No.: 64B0033 **Work Order No.:** 6423-01530

ASTM 399

ASTM Special Technical Publication No. 399

| | Dynamic Cone Penetrometer Tests | | | | | | | | |
|--|---------------------------------|--------------------|---|----|--------------|----------------------------|--|--|--|
| Test ID | Test Location | Test Depth 1 Unit: | # of blows per Interval ² in 1-3/4" increments 1st 2nd 3rd | | | Soil Visual Description | | | |
| HA-1 | Building 4, Right Wing Wall | 0 | 14 | 15 | 15 | Brown Clayey Sand | | | |
| | | -1 | 15 | 15 | 15 | Orange Clayey Sand | | | |
| | | -2 | 8 | 8 | 13 | White Clayey Sand | | | |
| | | -3 | 15 | 15 | 15 | Tan/White Clayey Sand | | | |
| | | | | | | | | | |
| akaanaaniaaniaania | | | | | | | | | |
| | / | | | | | | | | |
| | | | | | | | | | |
| ernati tarisusenaantai | | | | | | | | | |
| ennenholmoscopio krimoscopi | | | | | | | | | |
| | | | | | a - Bernarda | | | | |
| trauscriterioriste de la company de la compa | | | | | | | | | |

Depth below

² Note: the blow counts for 2-inch seating interval are not shown.

DCP Test Report

Froehling & Robertson, Inc. Fayetteville Office 327 East Jenkins Street Fayetteville, NC 28306

Phone: 910.323.9832 www.FandR.com

Activity Date: 10/05/2023

SDCP:6423-01530-1 Report No.:

Client Name: HH Multi, LLC
Project Name: Fairway Pointe, Spring Lake, NC

Project No.: 64B0033 Work Order No.: 6423-01530

Supplemental Images

| | Image Details | | |
|--|---------------|---------------|--|
| | Description: | Photo 1 | |
| | Date Taken: | 10/05/2023 | |
| | Taken By: | K. Swann | |
| | ÷ | Notes: | |
| | | | |
| | | | |
| | | | |
| 100 and 100 an | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | Image Details | |
| | Daniel dan | | |

| Image Details |
|------------------------------------|
| Description: Date Taken: Taken By: |
| Notes: |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |
| |