Wayne R. Dashield, PE

421-B South Bright Leaf Blvd. Smithfield, NC 27577

(919) 934-0961

October 11, 2024

Re: Ample Storage
Permit # BCOM 2406-0005
Foundation Inspection Building "B"
404 East Jackson Blvd
Erwin, North Carolina

Att. Harnett County Inspection

Dear Sir- Madam:

On October 10, 2024 I made an onsite visit to the proposed Ample Storage Facility located at 404 East Jackson Blvd in Erwin, NC. The purpose of this visit was to act as a third party inspector for the excavation and the placement of the #4 and #5 foundation rebar's in the footings.

A total of (2) # 4 rebar's were installed around the perimeter footing of building and #5 "L" rebar spaced at 24" O.C. at the south end of pad "B". I have inspected the contractors' installation of the necessary items. I will certify that the contractor has met the requirements of the construction documents for the excavation of the footings and the placement of the required rebar. Also I have attached the soil bearing tests and soil compaction tests results for building "B".

If I can be of any more assistance, please feel free to contact me.

Yours truly,

Wayne R. Dashield, PE




Wayne R. Dashield, PE 421-B BRIGHT LEAF BLVD. Smithfield, NC 27577

10/10/2024

CONE PENETROMETER TEST RESULTS AMPLE STORAGE BUILDING "B" PERMIT# BCOM 2406-0008 404 EAST JACKSON BLVD SOIL BEARING TESTS

| | | | DEPTH IN FT. | CALCULATE | Soil | | |
|------|-----------------------|----------------|---------------|-----------|-------------|------|------|
| TEST | | FOUNDATION | BELOW BOTTOM | DIAL | BEARING | / | Туре |
| NO. | LOCATION | TYPE | OF FOUNDATION | READING | LBS. / S.F. | Fail | |
| | | | | | | | |
| 1 | S END OF BLD "B" | FOOTING | 1.0 | 410 | 3859 | Pass | SM |
| 2 | 25' OFF SW OF BLD "B" | FOOTING | 1.0 | 392 | 3692 | Pass | SM |
| 3 | 90' OFF SE CORNER | FOOTING | 1.0 | 473 | 4441 | Pass | SM |
| 4 | CENTER OF N END | FOOTING | 1.0 | 482 | 4525 | Pass | SM |
| 5 | 40' OFF NE CORNER | FOOTING | 1.0 | 370 | 3489 | Pass | SM |
| 6 | 10' OFF SW CORNER | FOOTING | 1.0 | 384 | 3618 | Pass | SM |



All cone penetrometer test were preformed in the center of the footing MINIMUM BEARING 3000 PSF

WAYNE R. DASHIELD, PE 421-B SOUTH BRIGHT LEAF BLVD SMITHFIELD, NC 27577

IN-PLACE DENSITY TEST RESULTS

SHEET 1 of 1

ASTM-1556

DATE OF REPORT

11-Oct-24

| PROJECT NAME LOCATION CONTRACTOR NAME AND ADDRESS | ERWIN AMPLE -STORAGE "B" PERMIT # BCOM-2406-0005 404 EAST JACKSON BLVD, ERWIN NC AMPLE STORAGE, SMITHFIELD, NC | | | | | | |
|---|--|--------------------------|--|--|--|--|--|
| Test Number Date Tested | 24 10-Oct-24 | 25 10-Oct-24 | | | | | |
| Bulk-Density of Sand AASHTO-Standard | 39892.0 D-698 | 39892.0 D-698 | | | | | |
| Test Location | PAD "B" 10' OFF NW CORNER SIDE | PAD "B" CENTER OF PAD | | | | | |
| Elevation | FSG | FSG | | | | | |
| Volume of hole, cu.ft. | 0.048 | 0.050 | | | | | |
| Wet density of soil from hole,pcf | 129.0 | 128.6 | | | | | |
| Percent moisture | 10.9% | 11.3% | | | | | |
| Dry density of soil from hole | 116.3 | 115.6 | | | | | |
| Maximum dry density | 118.1 | 118.1 | | | | | |
| Optimum water content | 10.2% | 10.2% | | | | | |
| Percent compaction | 98.5% | 97.9% | | | | | |

PASS

PASS / FAIL

PASS



APPENDIX G DESIGN PROFESSIONAL INSPECTION FORM

RECORD OF THE INSPECTION OF A **COMPONENT OR ELEMENT** BY A NC LICENSED ARCHITECT OR ENGINEER

Project Information:

| Residential Single-Family Project: Y N | Commercial Project: (Y) N |
|---|----------------------------------|
| Code Enforcement Project No: | Permit No: BCom 2406-0005 |
| Project Name: AMPLE STORAGE- Frwin | Owner: AMPLE- STORAGE |
| Project Address: 404 E Jackson Blud Erwin | Suite No: Building 18 |
| Date Inspected: | Contractor Name: AIMPLE STOR AGE |
| Component Inspected: FOOTINGS, BOIL BE | FARING & COMPACTION |

Responsible Licensed NC Architect or NC Engineer

| Name: | WAYNE R DASHIELD |
|------------------|---|
| Firm Name: | WAYNE R DASHIELD. PE |
| Phone Numbers: | Office: 919-934-0961 Mobile: |
| Email Address: | wrdashieldpe o gmail.com |
| Mailing Address: | 421-B Bouth Brightleaf Blud. Smithfield, NC. 275:77 |

| Δ | DD | 11 | 0 | ۸ | D | - | 0 | ^ | DE: | |
|---|----|----|---|---|----|----|---|---|-----|--|
| м | rr | ŁI | L | д | D. | LE | • | u | UĽ. | |

2018 NCBC

2018 NCBC = 2018 NC Building Code; 2018 NCRC = 2018 NC Residential Code

Describe Element/Component/Type of Inspection: *

Footings, Soil BEARING, COMPACTION

Attestation/Signature:

By signing below, I certify that the component and/or element of the building as identified on this form has been inspected by me or someone under my direct supervision per G.S. 160D-11-6 and is in compliance with the Code or other proposal of the architect or engineer for the project. This inspection is in compliance with all of the requirements of the above referenced

code. Attach any additional documents if needed.

Licensed Architect or Engineer

Inspection Department disclaimer:

Upon the receipt of a signed written document as required under subsection (a) of G.S. 160D-11-1, Code Enforcement shall be discharged and released from any liabilities, duties and responsibilities imposed by this article or in common law from any claim arising out of or attributed to the component or element in the construction of the building for which the signed written document was submitted. Be aware that this inspection will be noted in all inspection records including the Certificate of Occupancy or Certificate of Compliance. This inspection does not address any local ordinances or zoning requirements.

^{*(}subgrade form/letter may also be required)