



# Permit Inspections Harnett County

**Permit Number: BCOM2407-0010**

Description: **Retreat at North Main (2) Retaining walls installed**

Applied: **7/23/2024**

Approved: **7/24/2024**

Site Address: **MAIN ST**

Issued: **7/24/2024**

Finalized:

City, State Zip Code: **LILLINGTON, NC 27546**

Status: **ISSUED**

Applicant: **Sitescapes, LLC**

Parent Permit:

Owner: **B C BUIES CREEK LLC**

Parent Project:

Contractor: **Sitescapes, LLC**

Details:

### LIST OF INSPECTIONS

SEQ ID	SCHEDULED DATE	COMPLETED DATE	TYPE	INSPECTOR	RESULT	REMARKS
			FOOTING	Deen Taylor		
Notes:						
			FOUNDATION	Deen Taylor		
Notes:						
			FINAL**	Deen Taylor		
Notes:						
	1/13/2025	1/13/2025	FINAL**	Scott Guy	DISAPPROVED	
Notes: 1/10/2025 10:05 AM Kimberly Biggs  Contact Name: Kimberly Biggs Site Address: MAIN ST Phone: 9196760303 e-Mail: kim@venture-e.com  Need engineering stage reports and stamped documents for each wall. Each wall must be identified separately with location on the property provided. Need engineering stage reports and stamped documents for each wall. Each wall must be identified separately with location on the property provided.						
	5/28/2026	5/28/2026	FINAL**	Brad Sutton	DISAPPROVED	
Notes: Letter in attachments. Need final sealed report from engineer						
	6/3/2026	6/3/2026	FINAL**	Scott Guy	FAIL W/ PENALTY	
Notes: Still required is a letter from the acting Engineering firm for this wall project. The photos are great, but they have no title or description, address location or inspection phase included. Compaction remarks on field reports including a huge disclaimer, nothing carrying a stamp is in the file.						

