


TIMMONS GROUP

YOUR VISION ACHIEVED THROUGH OURS.




FIELD REPORT

Project Name: 308 Jarco Dr	Location: Fuquay Varina, NC
Project No.: 71571	Permit No.:
Client: Triangle Home Pros	Weather: Clear 70°F
Contractor: E & M Concrete	Date: 4/3/25
Technician: George Nicksich	Portal to Portal Time: 2.5


Summary: Rebar inspection

Notes: Timmons arrived on site as requested by contractor. Tech observed contractor had placed rebar in form. Tech checked for overlap, size, number and if rebar was tied and on chairs. Tech found two issues where footing had incorrect number of bars in top mat of outer footing. Tech also observed monolith turndown slab was placed on stone and vapor barrier was in place. Contractor repaired rebar while tech was on site. All rebar was in accordance to plans provided on site by contractor. Concrete is expected to be placed tomorrow morning at 4 am.

Report By:  (Signature) George Nicksich (Print)

Reviewed By: George Nicksich **Date:** 4/3/25


Page 1 of 2



FIELD REPORT PHOTOS

Project Name: 308 Jarco Dr	Location: Fuquay Varina, NC
Project No.: 71571	Permit No.:
Client: Triangle Home Pros	Weather: Clear 70°F
Contractor: E & M Concrete	Date: 4/3/25
Technician: George Nicksich	Portal to Portal Time: 2.5



Report By:  (Signature) George Nicksich (Print)

Reviewed By: George Nicksich Date: 4/3/25

Page 2 of 2