



FIELD REPORT

Project: Serenity Amenity Client: TriPointe Date: 02/18/26
 City: Fuquay Forman: Austin Contractor: Inland Construction
 Temperature: 66 Weather Conditions: Sunny Number of Trips: 1 ▼
 Personnel: Joe A Notified Austin of Inland Construction of results
 1st Trip Arrived: 12:00 pm Left: 1:00 pm 2nd Trip Arrived: _____ Left: _____

REMARKS

TME personnel arrived onsite as scheduled by the contractor to evaluate foundation anchor rods, rebar within foundation footings, and “diamonds”. Tech observed contractor in the process of resetting anchor rods that were initially set too low, rebar installation beginning. TME personnel will return as requested by the contractor to perform foundation evaluation prior to pour.



Signature: _____

TME’s presence on site is to perform specific services limited to that scheduled by others based on the understanding of our agreement with our client. This report is not an acceptance or approval of site activities. Test results and inspections are representative of our observations only while onsite at that specific time and location and may vary at other locations. The frequency of testing is based on timely scheduling of work by others and properly conveying progress of work in progress. At no time will TME be responsible for Safety considerations for other parties on the site.

FIELD REPORT ATTACHMENTS

Project: Serenity Amenity

Client: TriPointe

Date: 02/18/26



All locations should be considered approximate and were not surveyed.