

Harnett County 108 EAST FRONT STREET

LILLINGTON,NC 27546 Phone: Fax:

8/2/2019

## SUBJECT: BRES1906-0004 BUILDING RESIDENTIAL

To: EURES LARRY P JR

Here are the results of all Inspections located at **4134 OVERHILLS RD**:

Inspection Type:FINAL\*\*Scheduled Date/Time:Completed Date/Time:Inspector:Ray HolderResult:Remarks:Notes:

Inspection Type:	SEWER CONNECTION
Scheduled Date/Time:	
Completed Date/Time:	
Inspector:	Ray Holder
Result:	
Remarks:	
Notes:	

Inspection Type:	TAX INSPECTION
Scheduled Date/Time:	
Completed Date/Time:	
Inspector:	Tax Inspection
Result:	
Remarks:	
Notes:	

Inspection Type:	WATER CONNECTION
Scheduled Date/Time:	
Completed Date/Time:	
Inspector:	Ray Holder
Result:	
Remarks:	
Notes:	





Harnett County 108 EAST FRONT STREET

LILLINGTON,NC 27546 Phone: Fax:

Inspection Type: Scheduled Date/Time: Completed Date/Time: Inspector: Result: Remarks: Notes:	MH FOUND/MARRIAGE WALL Ray Holder
Inspection Type: Scheduled Date/Time: Completed Date/Time: Inspector: Result: Remarks: Notes:	
Inspection Type: Scheduled Date/Time: Completed Date/Time: Inspector: Result: Remarks: Notes:	MH FOUND/MARRIAGE WALL 8/1/2019 8/1/2019 Ray Holder FAIL W/ PENALTY 1) no soil bearing test. 2) vapor Bearer not installed per code 3) piers not plumb 4) HVAC cross over duct not installed 5) no manufacture installation manual 6) grounding cross over not done 7) pier installed on top of a stump.8) weather seal in marriage wall not complete 9) no drain test 10) no water pressure test 11) wood shims loose on pier in front

