



Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

3/11/2020

SUBJECT: BRES1907-0016
BUILDING RESIDENTIAL

To:

Here are the results of all Inspections located at **3859 BUNNLEVEL ERWIN RD:**

Inspection Type: OPEN FLOOR
Scheduled Date/Time:
Completed Date/Time:
Inspector: Scott Guy
Result:
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time:
Completed Date/Time:
Inspector: Scott Guy
Result:
Remarks:
Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time: 8/19/2019
Completed Date/Time: 8/19/2019
Inspector: Scott Guy
Result: APPROVED
Remarks: See notes
Notes: This inspection is for floor joists. Remodeling a room from what I can gather from the customer. Fees were taken without any approvals on reviews. Customer is ready for inspection. Scheduling inspection. If work is done that needs further review, we will need to place a hold on the permit and have customer submit whatever is needed. -ad

Inspection Type: ROUGH IN
Scheduled Date/Time: 10/4/2019
Completed Date/Time: 10/4/2019
Inspector: Ray Holder
Result: DISAPPROVED
Remarks:
Notes: tsg changed Inspection Date/Time from 10/03/2019 to 10/04/2019
Inspector TSG changed the inspection assignment from TSG to RLH





Harnett County
108 EAST FRONT STREET
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: Need termite treatment paperwork

Scheduled Date/Time:

Inspection Type: ROUGH IN

Scheduled Date/Time: 10/9/2019

Completed Date/Time: 10/9/2019

Inspector: Scott Guy

Result: APPROVED W/EXC

Remarks:

Notes: Waiting on paperwork of proper termite treatment.

Inspection Type: ROUGH IN

Scheduled Date/Time: 11/15/2019

Completed Date/Time: 11/15/2019

Inspector: Scott Guy

Result: APPROVED W/EXC

Remarks:

Notes: Will need proper fall at final

Inspection Type: FINAL**

Scheduled Date/Time: 11/26/2019

Completed Date/Time: 11/26/2019

Inspector: Scott Guy

Result: DISAPPROVED

Remarks:

Notes: 1- pipe for prv at water heater not installed. 2-caulk all toilets. 3-doors to bathrooms must have a lock. 4- heat kit not indicated on heat pump unit. 5-water service not complete.

Inspection Type: FINAL**

Scheduled Date/Time: 12/2/2019

Completed Date/Time: 12/2/2019

Inspector: Scott Guy

Result: APPROVED

Remarks:

Notes: