



**Harnett County**  
108 EAST FRONT STREET  
LILLINGTON, NC 27546  
Phone:  
Fax:

12/16/2019

**SUBJECT: BRES1910-0029**  
**BUILDING RESIDENTIAL**

To: BRAMBLE BUILDERS INC

Here are the results of all Inspections located at **109 ADVANCE DR:**

Inspection Type: FINAL\*\*  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Slade Burton Lawson III  
Result:  
Remarks:  
Notes:

Inspection Type: ROUGH IN  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Slade Burton Lawson III  
Result:  
Remarks:  
Notes:

Inspection Type: OPEN FLOOR  
Scheduled Date/Time: 11/26/2019  
Completed Date/Time: 11/26/2019  
Inspector: Scott Guy  
Result: APPROVED  
Remarks:  
Notes: Inspector SBL changed the inspection assignment from SBL to TSG

Inspection Type: FOOTING  
Scheduled Date/Time: 11/26/2019  
Completed Date/Time: 11/26/2019  
Inspector: Scott Guy  
Result: APPROVED  
Remarks:  
Notes:



**Harnett County**  
108 EAST FRONT STREET  
LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: ROUGH IN  
Scheduled Date/Time: 12/11/2019 Any  
Completed Date/Time: 12/11/2019  
Inspector: Slade Burton Lawson III  
Result: DISAPPROVED  
Remarks: eTRAKiT Inspection Request  
Notes: 12/10/2019 12:15 PM BRAMBLE BUILDERS INC

Contact Name: BRAMBLE BUILDERS INC  
Site Address: 109 ADVANCE DR  
Phone: 9104241180  
e-Mail: hcooper@bramblebuilders.com

AM105.1 of NCRBC girders shall bear directly on support post and attached to prevent lateral displacement or be connected on side of support post with two 5/8" hot dip galvanized bolts with nut and washer

Inspection Type: TAX INSPECTION  
Scheduled Date/Time: 12/13/2019  
Completed Date/Time:  
Inspector: Terry Wade  
Result:  
Remarks:  
Notes:

Inspection Type: ROUGH IN  
Scheduled Date/Time: 12/13/2019  
Completed Date/Time: 12/13/2019  
Inspector: Slade Burton Lawson III  
Result: DISAPPROVED  
Remarks:  
Notes: Provide engineer letter stating install will handle potential lateral displacement. Minimum bearing for girders 1.5" is not met

Inspection Type: ROUGH IN  
Scheduled Date/Time: 12/16/2019  
Completed Date/Time: 12/16/2019  
Inspector: Slade Burton Lawson III  
Result: APPROVED  
Remarks:  
Notes: