

## Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

·

11/13/2024

SUBJECT: **BRES2004-0011** 

**BUILDING RESIDENTIAL** 

To: Gregory Spencer Gay

Here are the results of all Inspections located at 165 CRESTHAVEN DR:

Inspection Type: MONO SLAB

Scheduled Date/Time: Completed Date/Time:

Inspector: Slade Burton Lawson III

Result: Remarks: Notes:

Inspection Type: SLAB

Scheduled Date/Time: Completed Date/Time:

Inspector: Slade Burton Lawson III

Result: Remarks: Notes:

Inspection Type: UNDER SLAB TRADES

Scheduled Date/Time: Completed Date/Time:

Inspector: Slade Burton Lawson III

Result: Remarks: Notes:

Inspection Type: TAX INSPECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Tax Inspection

Result: Remarks: Notes:





## Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: FOOTING
Scheduled Date/Time: 5/27/2020
Completed Date/Time: 5/27/2020
Inspector: Scott Guy
Result: APPROVED

Remarks:

Notes: Inspector SBL changed the inspection assignment from SBL to TSG

Inspection Type: OPEN FLOOR
Scheduled Date/Time: 7/1/2020
Completed Date/Time: 7/1/2020
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes: Inspector SBL changed the inspection assignment from SBL to SPG

Must schedule Foundation inspection. Remove soils from piers and foundation to verify projection. Engineered plans call for double 2x10 girder, double 2x8 girder installed, either

replace with proper size or provide engineering letter.

Inspection Type: OPEN FLOOR
Scheduled Date/Time: 7/2/2020
Completed Date/Time: 7/2/2020
Inspector: Steven Gazlay
Result: APPROVED

Remarks:

Notes:

Inspector SBL changed the inspection assignment from SBL to SPG

Inspection Type: FOUNDATION
Scheduled Date/Time: 7/2/2020
Completed Date/Time: 7/2/2020
Inspector: Steven Gazlay
Result: APPROVED

Remarks:

Notes: Inspector SBL changed the inspection assignment from SBL to SPG

Inspection Type: ROUGH IN Scheduled Date/Time: 8/3/2020 Completed Date/Time: 8/3/2020

Inspector: Slade Burton Lawson III

Result: DISAPPROVED

Remarks:

Notes: Inspector SBL changed the inspection assignment from SBL to SPG

Inspector SPG changed the inspection assignment from SPG to SBL



## **Harnett County**

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: All windows within 24" of door openings must be tempered, provide instructions on install of Scheduled Date/Time: flashing tape around windows, install door or cover with OSB, unable to locate waste water

Completed Date/Time: test, missing roof boot, do not insulate.

Inchactor

Inspection Type: ROUGH IN Scheduled Date/Time: 8/5/2020 Completed Date/Time: 8/5/2020

Inspector: Slade Burton Lawson III
Result: APPROVED W/EXC

Remarks:

Notes: Tempered windows by doors need to be tempered

Inspection Type: INSULATION
Scheduled Date/Time: 8/12/2020
Completed Date/Time: 8/13/2020
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes:

Inspection Type: INSULATION Scheduled Date/Time: 8/13/2020 Completed Date/Time: 8/13/2020

Inspector: Slade Burton Lawson III

Result: APPROVED

Remarks: Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 9/16/2020
Completed Date/Time: 9/16/2020
Inspector: Steven Gazlay
Result: APPROVED

Remarks:

Notes: this is for deck

Inspector SBL changed the inspection assignment from SBL to SPG

Inspection Type: FOOTING
Scheduled Date/Time: 9/16/2020
Completed Date/Time: 9/16/2020
Inspector: Steven Gazlay
Result: APPROVED

Remarks:

Notes: Footing for deck see Eng Letter



## **Harnett County**

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: Inspector SBL changed the inspection assignment from SBL to SPG

Schadulad Data/Tima.

Inspection Type: FINAL\*\*
Scheduled Date/Time: 11/3/2020
Completed Date/Time: 11/3/2020
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes: Inspector SBL changed the inspection assignment from SBL to SPG

Handrails must be between 34" and 38" measured at walkline. No answer at door. Unable to

gain access.

Inspection Type: FINAL\*\*
Scheduled Date/Time: 11/10/2020
Completed Date/Time: 11/10/2020

Inspector: Slade Burton Lawson III

Result: APPROVED

Remarks:

Notes: Customer request am