



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

10/5/2023

SUBJECT: BRES2009-0056
BUILDING RESIDENTIAL

To: MOORE LOREAN

Here are the results of all Inspections located at **73 VERONICAS LN:**

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Scott Guy
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Scott Guy
Result:
Remarks:
Notes:

Inspection Type: MFH FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Scott Guy
Result:
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 5/2/2022
Completed Date/Time: 5/4/2022
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 73 VERONICAS LN LILLINGTON 27546.

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 3/17/2023
Completed Date/Time: 3/17/2023
Inspector: Steven Gazlay
Result: CANCELLED
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 4/24/2023
Completed Date/Time: 4/24/2023
Inspector: John B Kokoszka
Result: DISAPPROVED
Remarks:
Notes: Missing 6 poly plastic under the houseMissing water line underneath house and PRV and cutoff.Need to strapped sewer line per codeNeed to make sure there is an expansion tank
Missing 6 poly plastic under the houseMissing water line underneath house and PRV and cutoff.Need to strapped sewer line per codeNeed to make sure there is an expansion tank

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 8/18/2023
Completed Date/Time: 8/18/2023
Inspector: James T Hall
Result: DISAPPROVED
Remarks:
Notes: Can not locate address need sign up





Harnett County
420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 8/25/2023
Completed Date/Time: 8/25/2023
Inspector: Daniel L Floyd
Result: DISAPPROVED
Remarks:
Notes: Need expansion tank, need plastic under the trailer