

02/19/2021

Clayton Homes 12021 Andrew Jackson Hwy Laurinburg, NC 28352

Attention : Elizabeth Rockwell

RE: Daily Field Report for 02/17/2021 18446 NC 27 West (CMT) Cameron, NC Building & Earth Project No : RD210063

Ladies and Gentlemen:

On this date, representative(s) of Building & Earth were present to perform construction material testing services at this project site. Our testing and observations for this date include the following:

**FO-1** : Field Observations made on this date.

• DCPs Testing For Information Only Comment 1 : Results: Based on our observations and test results, the required bearing capacity of 2,000 psf is available at Test Location #1 and #2 on this date. However, bearing capacity of 2,000 psf is not available at Test Location #3 to a depth of -2' (Back Right Corner) as we encountered loose/wet soils. See attached photos.

## Closing

The testing and observations identified above have been reviewed by our project manager. If you have questions regarding this information, please do not hesitate to contact us.

Respectfully Submitted, Building & Earth Sciences, LLP

Enclosures : FO-1

Rachael Heath

Reviewed By



## Field Observations Report

Project Name:	18446 NC 27 West (CMT) Cameron, NC	Project Number:	RD210063
Client Name:	Clayton Homes	Placement#:	FO-1
Contractor:	Clayton Homes	Technician:	Frank Hamlin
Monitoring:	DCP		

## 1: DCPs Testing

Our technician was onsite to perform a foundation bearing grade inspection for the residential home. Note that we were not able to perform testing below the bottom of the footing due to the house is existing. Excavations were complete upon our arrival onsite and the bearing soils appeared to be relatively flat, free of organic material and debris. Bearing soils appeared to consist mostly of moist brown clayey sand. No standing water was noted on the bearing surface. Hand rod probing of the bearing material showed an average penetration of approximately 2-6 inches. Our representative performed Dynamic Cone Penetration (DCP) testing in general accordance with ASTM STP-399 at one representative location to a depth of 36 inches. Water was not observed within the DCP borehole.

The following information provides the results of our hand auger boring and DCP testing:

Test 1: Back Left Corner 2' from pier

- -- Depth----"N"-----Soil Color-----USCS-----Notes: --- FSG ---- 9 ------ Brown ------ SC ----- Moist
- --- -1' ----- 15+ ---- Brown ------ SC ------ Moist
- --- -2' ---- 12 --- Blackish tan ----- SC ----- Moist
- --- -3' ---- 13 --- Blackish tan ----- SC ----- Moist

Test 2: Back Middle 2' from pier

Depth"N"Soil ColorUSCSNotes:
FSG 11 Brown SC Moist
1' 15+ Brown SC Moist
2' 15+ Blackish tan SC Moist
3' 15+ Blackish tan SC Moist

Test 3: Back Right Corner 1' from pier

-- Depth----"N"-----Soil Color---USCS-----Notes: --- FSG ---- 1 ----- Brown ------ SC ----- Moist --- -1' ---- 1.5 ---- Brown ----- SC ------ Wet --- -2' ---- 2 --- Blackish tan ---- SC ----- Wet --- -3' ---- 9 --- Blackish tan ---- SC ----- Wet

\*FSG = Finished Subgrade

Results:

Based on our observations and test results, the required bearing capacity of 2,000 psf is available at Test Location #1 and #2 on this date. However, bearing capacity of 2,000 psf is not available at Test Location #3 to a depth of -2' (Back Right Corner) as we encountered loose/wet soils. See attached photos.

## Comments

Rachael Heath



	Field Observat	ions Report	
Project Name:	18446 NC 27 West (CMT) Cameron, NC	Project Number:	RD210063
Client Name:	Clayton Homes	Placement#:	FO-1
Contractor:	Clayton Homes	Technician:	Frank Hamlin
Monitoring:	DCP		

Comment	Log Date	Log Time
Results: Based on our observations and test results, the required bearing capacity of 2,000 psf is available at Test Location #1 and #2 on this date. However, bearing capacity of 2,000 psf is not available at Test Location #3 to a depth of -2' (Back Right Corner) as we encountered loose/wet soils. See attached photos.	02/19/2021	11:50:56

Rachael Heath Reviewed By



	Field Observat	ions Report	
Project Name:	18446 NC 27 West (CMT) Cameron, NC	Project Number:	RD210063
Client Name:	Clayton Homes	Placement#:	FO-1
Contractor:	Clayton Homes	Technician:	Frank Hamlin
Monitoring:	DCP		

	Photographs
Picture ID	Open ditch in front yard
26452	open ditch in front yard

Rochael Heath Reviewed By



Г

Field Observations Report			
Project Name:	18446 NC 27 West (CMT) Cameron, NC	Project Number:	RD210063
Client Name:	Clayton Homes	Placement#:	FO-1
Contractor:	Clayton Homes	Technician:	Frank Hamlin
Monitoring:	DCP		

	Photographs
Picture ID	Open ditch front yard 2
26453	open ditch

Rachael Heath Reviewed By



Field Observations Report			
Project Name:	18446 NC 27 West (CMT) Cameron, NC	Project Number:	RD210063
Client Name:	Clayton Homes	Placement#:	FO-1
Contractor:	Clayton Homes	Technician:	Frank Hamlin
Monitoring:	DCP		

	Photographs
Picture ID	Back Right DCP
26454	Back Right Corner   Image: Construction of the second sec


Geovault, LLC.

Rachael Heath

Reviewed By



	Field Observat	ions Report	
Project Name:	18446 NC 27 West (CMT) Cameron, NC	Project Number:	RD210063
Client Name:	Clayton Homes	Placement#:	FO-1
Contractor:	Clayton Homes	Technician:	Frank Hamlin
Monitoring:	DCP		



Rachael Heath Reviewed By



Field Observations Report			
Project Name:	18446 NC 27 West (CMT) Cameron, NC	Project Number:	RD210063
Client Name:	Clayton Homes	Placement#:	FO-1
Contractor:	Clayton Homes	Technician:	Frank Hamlin
Monitoring:	DCP		

Photographs								
Picture ID								
26449	wet soils at back right corner							
Disture								



Rachael Heath Reviewed By



Field Observations Report								
Project Name:	18446 NC 27 West (CMT) Cameron, NC	Project Number:	RD210063					
Client Name:	Clayton Homes	Placement#:	FO-1					
Contractor:	Clayton Homes	Technician:	Frank Hamlin					
Monitoring:	DCP							
Contractor: Monitoring:	•	Technician:	Frank Hamlir					

Photographs							
Picture ID							
26487							
Picture ID							
26488							

Rachael Heath Reviewed By