

## Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

6/3/2022

SUBJECT: BRES2101-0002

**BUILDING RESIDENTIAL** 

To: JORDAN MARCUS

Here are the results of all Inspections located at 108 RIDGE HVN:

Inspection Type: FOOTING

Scheduled Date/Time: Completed Date/Time:

Inspector: Slade Burton Lawson III

Result: Remarks: Notes:

Inspection Type: MFH FINAL\*\*

Scheduled Date/Time: Completed Date/Time:

Inspector: Slade Burton Lawson III

Result: Remarks: Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 1/5/2021
Completed Date/Time: 1/7/2021
Inspector: GIS Bucket
Result: APPROVED

Remarks:

Notes: 108 RIDGE HVN SANFORD 27332.

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 1/27/2021 Completed Date/Time: 1/27/2021 Inspector: Steven Gazlay Result: CANCELLED

Remarks:

Notes: Inspector SBL changed the inspection assignment from SBL to SPG



## **Harnett County**

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 2/3/2021
Completed Date/Time: 2/3/2021
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes:

cus req afternoon

Inspector SBL changed the inspection assignment from SBL to SPG

Add nail plates for crossover in end wall. Crossover connection cannot be in wall, route wires to

under home or add box for interior access.

Inspection Type: WATER CONNECTION

Scheduled Date/Time: 2/3/2021 Completed Date/Time: 2/3/2021 Inspector: Steven Gazlay Result: APPROVED

Remarks:

Notes:

cus req afternoon

Inspector SBL changed the inspection assignment from SBL to SPG

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 2/5/2021
Completed Date/Time: 2/5/2021
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes:

Inspection Type: ZONING Scheduled Date/Time: 2/10/2021

Completed Date/Time: 2/10/2021 09:45 AM

Inspector: Kyle Holder Result: APPROVED

Remarks: Notes:

Inspection Type: SEWER CONNECTION

Scheduled Date/Time: 2/19/2021 Completed Date/Time: 2/19/2021

Inspector: Slade Burton Lawson III

Result: APPROVED

Remarks: Notes:



## **Harnett County**

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: MFH FINAL\*\*
Scheduled Date/Time: 3/29/2021
Completed Date/Time: 3/29/2021
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes:

Inspector SBL changed the inspection assignment from SBL to SPG

Seal around hvac line set at foundation. Vent well required required where dirt is closer than 4". Remove debris from crawlspace. Dryer vent not installed. Cannot have bare electrical

exposed.

Seal around hvac line set at foundation. Vent well required required where dirt is closer than 4". Remove debris from crawlspace. Dryer vent not installed. Cannot have bare electrical

exposed.

Inspection Type: MFH FINAL\*\*
Scheduled Date/Time: 4/1/2021
Completed Date/Time: 4/1/2021
Inspector: Steven Gazlay
Result: CANCELLED

Remarks:

Notes: Inspector SBL changed the inspection assignment from SBL to SPG

Inspection Type: FINAL\*\*
Scheduled Date/Time: 4/6/2021
Completed Date/Time: 4/6/2021
Inspector: Steven Gazlay
Result: APPROVED

Remarks:

Notes: Inspector SBL changed the inspection assignment from SBL to SPG