

Clayton Homes  
12021 Andrew Jackson Hwy  
Laurinburg, NC 28352

04/08/2022

Attention : Elizabeth Rockwell

**RE:** Daily Field Report for 04/06/2022  
3791 McNeill Hobbs Road (CMT) Bunnlevel, NC  
Building & Earth Project No : RD220242

Ladies and Gentlemen:

On this date, representative(s) of Building & Earth were present to perform construction material testing services at this project site. Our testing and observations for this date include the following:

**FO-1** : Field Observations made on this date.

- DCP

For Information Only


**ST-1** : In place field density testing was performed for Finished Subgrade Soils -Building. The field density testing was performed in general accordance with ASTM D1556, using the results of field one-point as compared to the laboratory proctors. One(1) in-place field density test was performed on this date. The testing results indicate that in-place compaction and moisture content at the location and depth tested meet or exceed the specified requirements outlined in the project plans and specifications. For additional details of our testing, please refer to the attached Field Density Test Report.

## Closing

**The testing and observations identified above have been reviewed by our project manager. If you have questions regarding this information, please do not hesitate to contact us.**

Respectfully Submitted,  
Building & Earth Sciences, LLP

**Enclosures** : FO-1, ST-1



## Field Observations Report

Project Name:	<b>3791 McNeill Hobbs Road (CMT) Bunnlevel, NC</b>	Project Number:	<b>RD220242</b>
Client Name:	<b>Clayton Homes</b>	Placement#:	<b>FO-1</b>
Contractor:	<b>Clayton Homes</b>	Technician:	<b>Joshua Johnson</b>
Monitoring:	<b>DCP</b>		

### 1 : DCP

We arrived onsite to evaluate the building pad area for this residential lot. We understand the residence has been designed to be supported on a monolithic slab with turn down footings. Upon arrival, the pad had been filled to grade and no footings were excavated. Our evaluation as documented in this report includes:

- 1) A visual description of the residential lot
- 2) Comments on any improvements that hat affect the foundations of the residence
- 3) Hand rod probing of the footing excavations
- 4) Performing Dynamic Cone Penetration (DCP) tests at representative locations
- 5) Soil Density tests on fill, if applicable.

#### Visual Description of the Lot:

The lot is relatively flat. Building locations are referenced from the street looking at the front of the residence. Maximum relief across the lot is less than 1 foot. Surface water runoff appears to drain away from the road.

#### Comments on Improvements:

Structural fill has been placed at the site to level the building pad. Based on our observations, we understand the pad has been filled according to the following:

Section-----	Thickness of Fill
Left Front-----	12"
Left Rear-----	36"
Center-----	18"
Right Front-----	12"
Right Rear-----	36"

#### Measurements:

- 1) How far is the nearest slope from the edge of the foundation? no significant slopes.

#### Future Footing Tests

Hand Rod Probing: Our representative performed hand rod probing of the surface of the building pad. Hand rod probing of the bearing material generally showed an average penetration of approximately 4-6 inches.

DCP Testing: Our representative performed Dynamic Cone Penetration (DCP) testing in general accordance with ASTM STP-399 at four representative locations to a depth of 36 inches. Our representative did observe water within the DCP boreholes as noted below.

The following information provides the results of our hand auger borings and DCP testing:

#### Test 1: [Front Right Corner]

-- Depth----	"N"-----	Soil Color---	USCS-----
--- FSG ----	7 ----	Orange --	SC -----
--- -1' -----	4.5 -----	Light Tan ---	SP -----
--- -2' -----	8 -----	Tan -----	SP -----

## Field Observations Report

Project Name:	<b>3791 McNeill Hobbs Road (CMT) Bunnlevel, NC</b>	Project Number:	<b>RD220242</b>
Client Name:	<b>Clayton Homes</b>	Placement#:	<b>FO-1</b>
Contractor:	<b>Clayton Homes</b>	Technician:	<b>Joshua Johnson</b>
Monitoring:	<b>DCP</b>		

--- -3' ----- 7.5 ----- Tan ----- SP -----

Test 2: [Back Right Corner]

-- Depth----"N"-----Soil Color---USCS-----  
--- FSG --- 7 --- Orange -- SC -----  
--- -1' ----- 4 ----- Light Tan --- SP -----  
--- -2' ----- 8.5 ----- Tan ----- SP -----  
--- -3' ----- 7 ----- Tan ----- SP -----

Test 3: [Front Left Corner]

-- Depth----"N"-----Soil Color---USCS-----  
--- FSG --- 7 --- Orange -- SC -----  
--- -1' ----- 3 ----- Light Tan --- SP -----  
--- -2' ----- 7.5 ----- Tan ----- SP -----  
--- -3' ----- 8 ----- Tan ----- SP -----

Test 4: [Back Left Corner]

-- Depth----"N"-----Soil Color---USCS-----  
--- FSG --- 7 --- Orange -- SC -----  
--- -1' ----- 3.5 ----- Light Tan --- SP -----  
--- -2' ----- 7.5 ----- Tan ----- SP -----  
--- -3' ----- 7.5 ----- Tan ----- SP -----

Soil Density Testing:

Soil density testing was performed using the sand cone method of compaction in general accordance with ASTM D1556. The results of our tests are attached as ST-1.

Results:

Based on our observations and test results, the newly placed fill/existing soils appear to be suitable to provide support for the floor slab and footings, provided the floor slab has a loading of less than 150 pounds per square foot, and the footings have a design bearing capacity of 2,000, or less.

Recommendations:

To minimize the potential for future softening of the bearing materials due to water infiltration, the surface soils should be protected from construction traffic and inclement weather. The construction of the footings and structure should commence without delay. In the event that the subgrade soils become wet, or otherwise compromised from their current condition, should be observed and retested as necessary by Building and Earth Sciences.

## Field Observations Report

Project Name:	<b>3791 McNeill Hobbs Road (CMT) Bunnlevel, NC</b>	Project Number:	<b>RD220242</b>
Client Name:	<b>Clayton Homes</b>	Placement#:	<b>FO-1</b>
Contractor:	<b>Clayton Homes</b>	Technician:	<b>Joshua Johnson</b>
Monitoring:	<b>DCP</b>		

We note that our testing was isolated to the upper 3 feet of the soil profile from the finished subgrade elevation as observed on this date. As such, we cannot be aware of any soil or groundwater conditions below this depth that could adversely affect the support of the new construction. If additional information is required, please contact our office.



**ST-1**

Test Date: 04/06/2022  
 Field Technician: Joshua Johnson  
 Tests requested by: N/R  
 Results provided to: N/R

**Report of Field Density Testing**

Project Name: 3791 McNeill Hobbs Road (CMT) Bunnlevel, NC  
 Project Number: RD220242  
 Project Location: Bunnlevel, NC  
 Client: Clayton Homes  
 Contractor: Clayton Homes

Ambient Temperature: 43-57  
 Weather: Mostly Sunny  
 Wind Conditions: Calm  
 Results Provided To: N/R  
 Superintendent: N/R

- Notes:
- 1 Test location by technician
  - 2 Elevation by Contractor
  - 3 Fill/backfill placed prior to technician arriving

**Design & Specification Data**

Area ID	Area Description	Depth (ft)	Test Method	% Compaction	Moisture Range	
					Min	Max
FSG-Bldg	Finished Subgrade Soils -Building	0.0 - 2.0	ASTM D-698	95 %	- 10.0	+ 10.0

**Laboratory Proctors**

Proctor ID	Description of Material	USCS/AASHTO	Maximum Dry Density (pcf)	Optimum Moisture Content (%)
1-point			112.5	10.0%

**Density Test Data**

Test #	IDs		Test Type	Location	Probe Depth (in)	Elev. (ft)	Dry Density(pcf)	% Moisture	% Compaction	Result
	Area	Proctor								
1	FSG-Bldg	1-point	ASTMD1556	Finished Subgrade Soils -Building : Middle of pad :		FSG	107.1	9.2	95%	PASS

Equipment Used: \_\_\_\_\_ Standard Counts: \_\_\_\_\_ Density: \_\_\_\_\_  
 Last Calibration: \_\_\_\_\_ Moisture: \_\_\_\_\_

*Joshua Johnson*  
 Reviewed By

**Photographs**

Picture ID

40296



**Photographs**

Picture ID

40297



**Photographs**

Picture ID

40298





**Photographs**

Picture ID

40299

