

Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

1/14/2022

SUBJECT: **BRES2106-0045**

BUILDING RESIDENTIAL

To: NVT HOMES LLC

Here are the results of all Inspections located at **54 COMMODORE CT**:

Inspection Type: FOOTING

Scheduled Date/Time: Completed Date/Time:

Inspector: Slade Burton Lawson III

Result: Remarks: Notes:

Inspection Type: FOUNDATION

Scheduled Date/Time: Completed Date/Time:

Inspector: Slade Burton Lawson III

Result: Remarks: Notes:

Inspection Type: MONO SLAB

Scheduled Date/Time: Completed Date/Time:

Inspector: Slade Burton Lawson III

Result: Remarks: Notes:

Inspection Type: OPEN FLOOR

Scheduled Date/Time: Completed Date/Time:

Inspector: Slade Burton Lawson III

Result: Remarks: Notes:



Harnett County

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: SLAB

Scheduled Date/Time: Completed Date/Time:

Inspector: Slade Burton Lawson III

Result: Remarks: Notes:

Inspection Type: UNDER SLAB TRADES

Scheduled Date/Time: Completed Date/Time:

Inspector: Slade Burton Lawson III

Result: Remarks: Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 7/13/2021
Completed Date/Time: 7/13/2021
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes: Inspector SBL changed the inspection assignment from SBL to SPG

Provide engineering letter on truss repairs. Plumbing permit required, vent system needs repair. Missing insulation baffles. Repair or replace damaged hvac register boots, Mechanical

permit required.

Inspection Type: ROUGH IN
Scheduled Date/Time: 8/25/2021
Completed Date/Time: 8/25/2021
Inspector: Steven Gazlay
Result: FAIL W/ PENALTY

Remarks:

Notes: Engineer letter in attachment. Lock box code is 0183

Inspector SBL changed the inspection assignment from SBL to SPG

Provide ladder for attic access. Drywall installed prior to passing rough in. No plumbing permit

on record for address. Replace boxes/wiring contaminated by paint.





Harnett County

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 8/31/2021
Completed Date/Time: 8/31/2021
Inspector: Steven Gazlay
Result: APPROVED

Remarks:

Notes: Inspector SBL changed the inspection assignment from SBL to SPG

Inspection Type: INSULATION Scheduled Date/Time: 9/20/2021 Completed Date/Time: 9/20/2021

Inspector: Slade Burton Lawson III

Result: APPROVED

Remarks: Notes:

Inspection Type: FINAL**
Scheduled Date/Time: 9/22/2021
Completed Date/Time: 9/22/2021
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks: lock box is 0183

Notes: Inspector SBL changed the inspection assignment from SBL to SPG

lock box is 0183

Missing switch plate in attic. Pull down stairs must be insulated. Insulate primary condensate line on hvac. Repair drywall in master bath and around smoke detector in bedroom. Schedule

all permits for final inspection at same time.

Inspection Type: FINAL**
Scheduled Date/Time: 9/30/2021
Completed Date/Time: 9/30/2021

Inspector: Slade Burton Lawson III

Result: APPROVED lock box is 0183

Notes: Inspector SPG changed the inspection assignment from SPG to SBL