



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

10/27/2021

SUBJECT: BRES2107-0035
BUILDING RESIDENTIAL

To: GREENFIELD HOUSING CENTER

Here are the results of all Inspections located at **1492 CARSON GREGORY RD:**

Inspection Type: ADDRESS
Scheduled Date/Time:
Completed Date/Time:
Inspector: GIS Bucket
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MFH FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 8/26/2021
Completed Date/Time: 8/26/2021
Inspector: Scott Guy
Result: DISAPPROVED
Remarks: eTRAKiT Inspection Request
Notes: 8/25/2021 12:06 PM Chris Santoro

Contact Name: Chris Santoro
Site Address: 1492 CARSON GREGORY RD
Phone: 9198686958
e-Mail: fouroaksres@gmail.com

8/25/2021 12:07 PM Chris Santoro
The footing is only for future masonry curtainwall; piers by others
Contact Name: Chris Santoro
Site Address: 1492 CARSON GREGORY RD
Phone: 9198686958
e-Mail: fouroaksres@gmail.com

Could not locate job site. Drove down long gravel drive past horse plaster to double wide home. Called 919 868 6958 twice. Left message on second call at 2;06Left area at 2;11. Customer to give directions to job site also post address at highway.



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: FOOTING
Scheduled Date/Time: 8/27/2021
Completed Date/Time: 8/27/2021
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes: Perimeter footing for stem wall.

Inspection Type: FOOTING
Scheduled Date/Time: 8/30/2021
Completed Date/Time: 8/30/2021
Inspector: Deen Taylor
Result: APPROVED
Remarks: eTRAKiT Inspection Request
Notes: 8/27/2021 9:39 AM Chris Santoro
Perimeter footing only for future masonry curtainwall
Contact Name: Chris Santoro
Site Address: 1492 CARSON GREGORY RD
Phone: 9198686958
e-Mail: fouroaksres@gmail.com

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 9/7/2021
Completed Date/Time: 9/7/2021
Inspector: Deen Taylor
Result: DISAPPROVED
Remarks:
Notes: Not installed or tested, frames not find it together, must have access to interior of home. OK to cover and walls with siding

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 10/25/2021
Completed Date/Time: 10/25/2021
Inspector: Andrew Currin
Result: APPROVED
Remarks:
Notes: