

Harnett County

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

1/3/2024

SUBJECT: **BRES2109-0023**

BUILDING RESIDENTIAL

To: PERKINS BRIAN

Here are the results of all Inspections located at **685 WEST RD**:

Inspection Type: ENVIR OPERATIONS PERMIT

Scheduled Date/Time: Completed Date/Time:

Inspector: EH Bucket

Result: Remarks: Notes:

Inspection Type: MONO SLAB

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:

Inspection Type: SLAB

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:

Inspection Type: UNDER SLAB TRADES

Scheduled Date/Time: Completed Date/Time:

Inspector: Scott Guy

Result: Remarks: Notes:



Harnett County

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: FINAL**

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 11/18/2021
Completed Date/Time: 11/18/2021
Inspector: Steven Gazlay
Result: FAIL W/ PENALTY

Remarks: eTRAKiT Inspection Request

Notes: 11/8/2021 10:04 AM Brandi Welch

Please schedule the no earlier than the afternoon of 11-10-21

Contact Name: Brandi Welch Site Address: 685 WEST RD

Phone: 9105007448

e-Mail: bwelch@creativestonenc.com

11/17/2021 2:15 PM Brandi Welch

Please email receipt and inspection results to builder@creativestonenc.com

Contact Name: Brandi Welch Site Address: 685 WEST RD

Phone: 9105007448

e-Mail: builder@creativestonenc.com

Must have plan reviewed plans onsite with plan review stamp. Footings not dug, work must be

completed before scheduling inspection.

Inspection Type: FOOTING
Scheduled Date/Time: 1/3/2022
Completed Date/Time: 1/3/2022
Inspector: Scott Guy
Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes:



LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 3/1/2022
Completed Date/Time: 3/2/2022
Inspector: Steven Gazlay
Result: CANCELLED

Remarks: eTRAKiT Inspection Request

Notes: 2/28/2022 6:58 AM Trevor Essman

Contact Name: Trevor Essman Site Address: 685 WEST RD

Phone: 5854563528

e-Mail: tessman@creativestonenc.com

Inspection Type: OPEN FLOOR
Scheduled Date/Time: 3/1/2022
Completed Date/Time: 3/2/2022
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks: eTRAKiT Inspection Request

Notes: 2/28/2022 6:59 AM Trevor Essman

Contact Name: Trevor Essman Site Address: 685 WEST RD

Phone: 5854563528

e-Mail: tessman@creativestonenc.com

Foundation inspection never scheduled, provide engineering letter. Provide structural engineering letter on existing block wall. Replace broken pier blocks. Girder splices must occur over piers. Floor system must be treated or remove soils to 18 inch minimum below joists. Need 18x24 crawl access. Need foundation vents within 3 foot of corners. Replace hanger nails with 3.5 16d, or provide engineering. Anchor bolts missing in sill.





LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: FOUNDATION
Scheduled Date/Time: 10/18/2022
Completed Date/Time: 10/18/2022
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks: eTRAKiT Inspection Request

Notes: 11/8/2021 10:04 AM Brandi Welch

Please schedule no earlier than the afternoon of 11-10-21

Contact Name: Brandi Welch Site Address: 685 WEST RD

Phone: 9105007448

e-Mail: bwelch@creativestonenc.com

lock box code 6253

Provide engineering letter on foundation.

Inspection Type: FOUNDATION
Scheduled Date/Time: 10/26/2022
Completed Date/Time: 10/26/2022
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks: eTRAKiT Inspection Request

Notes: spg changed Inspection Date/Time from 10/24/2022 to 10/25/2022

spg changed Inspection Date/Time from 10/25/2022 to 10/26/2022

Waiting to here back from architect.

Inspection Type: OPEN FLOOR
Scheduled Date/Time: 1/5/2023
Completed Date/Time: 1/5/2023
Inspector: Steven Gazlay
Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes: see architect letter

Inspection Type: FOUNDATION
Scheduled Date/Time: 3/29/2023
Completed Date/Time: 3/29/2023
Inspector: Steven Gazlay
Result: APPROVED

Remarks: eTRAKiT Inspection Request
Notes: see attached architect letter

lock box 6253

Inspector BS changed the inspection assignment from BS to SPG





LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 5/31/2023
Completed Date/Time: 5/31/2023
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes:

lock box 6253

Secure toilet flange, missing nail plates on waterlines, bath fan duct not completed. No plumbing drain test, mid story strap piping. Canlites not installed, Smoke detector cannot be closer than 36 inches from return register. Replaced windows do not meet energy code. Replacement windows must meet egress requirement in bedroom. Need additional jack studs under interior bearing wall large header. Provide termite letter, Seal holes in floor. Plumbing pressure test down. Need attic ventilation per code.

Inspection Type: T-POLE
Scheduled Date/Time: 7/20/2023
Completed Date/Time: 7/20/2023
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes:

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 8/23/2023
Completed Date/Time: 8/23/2023
Inspector: Steven Gazlay
Result: FAIL W/ PENALTY

Remarks: Notes:

Address all items from previous inspection.

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 10/3/2023
Completed Date/Time: 10/3/2023
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes:





LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: INSULATION
Scheduled Date/Time: 10/5/2023
Completed Date/Time: 10/5/2023
Inspector: Steven Gazlay
Result: APPROVED

Remarks: Notes:

Inspection Type: FINAL**
Scheduled Date/Time: 12/18/2023
Completed Date/Time: 12/18/2023
Inspector: James T Hall
Result: DISAPPROVED

Remarks:

Notes: lockbox code 6253

Could not locate address

Inspection Type: FINAL**
Scheduled Date/Time: 12/20/2023
Completed Date/Time: 12/20/2023
Inspector: James T Hall
Result: DISAPPROVED

Remarks:

Notes: house has red metal roof

Missing house numbersMissing dead bolt on front and back doorSeal hole at gas line in living roomMissing washer box trim ringSeal holes at water lines for water heater in closetMissing door hardware on doors insideCaulk toiletsNeed R 38 insulation in attic and need card postedExpose ground rods for inspectionMissing clean out capMissing crawl door and frame

Inspection Type: FINAL**
Scheduled Date/Time: 1/2/2024
Completed Date/Time: 1/2/2024
Inspector: Steven Gazlay
Result: DISAPPROVED

Remarks:

Notes: Seal around sewer to sleeve. Turn condensate turndown to correct direction. Support

condensate every 3 foot and ensure it has fall to drain. HVAC float switch not wired, need float switch on pan. Bedroom window does not meet egress height requirement (22"). Must have R

38 insulation in attic. Open washer drain. Address numbers need to be placed at road.