

## Permit Inspections Harnett County

### Permit Number: BRES2112-0031

#### Description: Complete Home Renovation

Applied: <b>12/20/2021</b>	Approved: <b>12/30/2021</b>	Site Address: 60 AVERY RD			
Issued: 1/3/2022 Finaled:		City, State Zip Code: ERWIN, NC 28339			
Status: ISSUED		Applicant: SMITH WOODWORKS INC			
Parent Permit:		Owner: THE RYALS GROUP INC			
Parent Project:		Contractor: STAND SURE CUSTOM HOMES INC			

#### Details:

LIST OF INSPECTIONS						
SEQ ID	SCHEDULED DATE	COMPLETED DATE	ТҮРЕ	INSPECTOR	RESULT	REMARKS
			FINAL**	Deen Taylor		
Notes:					_	
			MONO SLAB	Deen Taylor		
Notes:						
			SLAB	Deen Taylor		
Notes:						
			UNDER SLAB TRADES	Deen Taylor		
Notes:						
			TEMP POWER CERTIFICATION	Deen Taylor		
Notes:						
			WATER CONNECTION	Deen Taylor		
Notes:						
			SEWER CONNECTION	Deen Taylor		
Notes:						
	1/11/2022	1/11/2022	FOOTING	Deen Taylor	APPROVED	
Notes:						

1

TRAKiT



# **Permit Inspections**

Harnett County

	1/21/2022	1/21/2022	FOUNDATION	Deen Taylor	APPROVED	eTRAKiT Inspection Request	
Notes: 1/20/2022 2:13 PM SMITH WOODWORKS INC							
Site Add Phone: 9	Name: SMITH WOODWC Iress: 60 AVERY RD 9108902923 sccbsmith@yahoo.com	DRKS INC					
	2/7/2022	2/7/2022	OPEN FLOOR	Justin Ryan McLeod	DISAPPROVED	eTRAKiT Inspection Request	
Contact Site Add Phone: 9 e-Mail: 9 Inspecto 2 piers p Notes: 2/14/20 Contact Site Add	per design missing at gird 2/15/2022 22 11:54 AM SMITH WO Name: SMITH WOODWO Iress: 60 AVERY RD	DRKS INC ction assignment from TS er ends. Need engineer to 2/15/2022 ODWORKS INC		ng hangers Deen Taylor	APPROVED	eTRAKiT Inspection Request	
	9108902923 sccbsmith@yahoo.com						
	8/1/2022	8/1/2022	ROUGH IN	Deen Taylor	DISAPPROVED		
	er in bathroom standpipe /dry in. OK to insulate	. New point load to left si	de door must be full	bearing on bottor	n plate, bottom p	late damaged. Attic window must be	
	8/30/2022	8/30/2022	ROUGH IN REINSPECT	Deen Taylor	CANCELLED		
Notes:							
	9/1/2022	9/1/2022	ROUGH IN REINSPECT	Deen Taylor	DISAPPROVED		
Notes: Previous violations not corrected. Plumbing tests approved							
	9/2/2022	9/2/2022	ROUGH IN REINSPECT	Deen Taylor	APPROVED		
Notes:							
	10/17/2022	10/18/2022	INSULATION	Deen Taylor	APPROVED		
Notes:							





## Permit Inspections Harnett County

	1/18/2023	1/18/2023	TEMP POWER CERTIFICATION	Deen Taylor	DISAPPROVED			
Notes:								
Wiring f	or water heater was term	ninate in a box						
	1/20/2023	1/20/2023	TEMP POWER CERTIFICATION	Deen Taylor	DISAPPROVED			
Notes:	Notes:							
	2/13/2023	2/13/2023	WATER CONNECTION	John B Kokoszka	DISAPPROVED			
Notes:								
It appears water was ran new the hole way. Need to see depth and sleeve to house. Water line was covered								
	2/13/2023	2/13/2023	SEWER CONNECTION	John B Kokoszka	DISAPPROVED			
Notes:								
Long sweep of pipe was covered and missing tracer wire								