



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

5/1/2023

**SUBJECT: BRES2206-0040
BUILDING RESIDENTIAL**

To: STEFFENEY THERESA ANN

Here are the results of all Inspections located at **115 TOM MYERS RD:**

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time:
Completed Date/Time:
Inspector: EH Bucket
Result:
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Slade Burton Lawson III
Result:
Remarks:
Notes:

Inspection Type: OPEN FLOOR
Scheduled Date/Time:
Completed Date/Time:
Inspector: Slade Burton Lawson III
Result:
Remarks:
Notes:

Inspection Type: INSULATION REINSPECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: James T Hall
Result:
Remarks:
Notes:





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: INSULATION

Scheduled Date/Time: 6/20/2022

Completed Date/Time: 6/20/2022

Inspector: James T Hall

Result: CANCELLED

Remarks:

Notes: Cancel inspection need electrical permit to add smoke detectors & need to remove some insulation for inspection for roughin.

Inspection Type: ROUGH IN

Scheduled Date/Time: 12/20/2022

Completed Date/Time: 12/20/2022

Inspector: John B Kokoszka

Result: DISAPPROVED

Remarks:

Notes: No one answered the door knock and rang doorbell

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 12/22/2022

Completed Date/Time: 12/22/2022

Inspector: Steven Gazlay

Result: APPROVED

Remarks:

Notes:

Inspection Type: INSULATION

Scheduled Date/Time: 1/13/2023

Completed Date/Time: 1/13/2023

Inspector: John B Kokoszka

Result: APPROVED W/EXC

Remarks:

Notes: Need to add r38 insulation in the section where ceiling was cut at beam. Call back in when insulation is installed