

Harnett County 420 Mckinney Pkwy

LILLINGTON,NC 27546 Phone: Fax:

11/18/2024

SUBJECT: BRES2210-0035 BUILDING RESIDENTIAL

To: Martinez Luis Fernando Avila

Here are the results of all Inspections located at 374 MASON HILL LN:

Inspection Type: FOOTING Scheduled Date/Time: Completed Date/Time: Inspector: Steven Gazlay Result: Remarks: Notes:

Inspection Type:	SEWER CONNECTION
Scheduled Date/Time:	
Completed Date/Time:	
Inspector:	Steven Gazlay
Result:	
Remarks:	
Notes:	

Inspection Type:	WATER CONNECTION
Scheduled Date/Time:	
Completed Date/Time:	
Inspector:	Steven Gazlay
Result:	
Remarks:	
Notes:	



1	<			~
		'n		_
<u>C</u>	0	UN	I T	Y

Harnett County 420 Mckinney Pkwy

LILLINGTON,NC 27546 Phone: Fax:

Inspection Type:	ZONING
Scheduled Date/Time:	
Completed Date/Time:	
Inspector:	Planning Bucket
Result:	
Remarks:	
Notes:	

Inspection Type: Scheduled Date/Time:	ENVIR OPERATIONS PERMIT
Completed Date/Time:	_
Inspector:	EH Bucket
Result:	
Remarks:	needs pump and alarm
Notes:	
Inspection Type	MH FOUND/MARRIAGE WAL

Inspection Type:	MH FOUND/MARRIAGE WALL
Scheduled Date/Time:	
Completed Date/Time:	
Inspector:	Steven Gazlay
Result:	
Remarks:	
Notes:	

Inspection Type:	ADDRESS
Scheduled Date/Time:	8/29/2024
Completed Date/Time:	8/29/2024
Inspector:	GIS Bucket
Result:	APPROVED
Remarks:	
Notes:	374 MASON HILL LN LILLINGTON 27546.
Inspection Type:	MH FOUND/MARRIAGE WALL
Scheduled Date/Time:	11/7/2024
Completed Date/Time:	11/7/2024
Inspector:	John B Kokoszka
Result:	DISAPPROVED
Remarks:	
Notes:	Both halves are not bondedCouldn't see the houseno midpoint connections was connections

Both halves are not bondedCouldn't see the sides covered no sewer test no plastic underneath houseno midpoint connections was connectedMissing marriage wall gasket, top and bottom of house Insulate water lines underneath the house

