



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

8/24/2023

**SUBJECT: BRES2211-0052**  
**BUILDING RESIDENTIAL**

To: A AND L PROPERTIES LLC

Here are the results of all Inspections located at **4065 HARNETT CENTRAL RD:**

Inspection Type: ADDRESS  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: GIS Bucket  
Result:  
Remarks:  
Notes:

Inspection Type: SEWER CONNECTION  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes: this was existing

Inspection Type: WATER CONNECTION  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes: existng

Inspection Type: FINAL\*\*  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 5/10/2023  
Completed Date/Time: 5/10/2023  
Inspector: Deen Taylor  
Result: DISAPPROVED  
Remarks:  
Notes: Plumbing not installed or tested. Install longitudinal strapping

Inspection Type: MH FOUND/MARRIAGE WALL  
Scheduled Date/Time: 6/22/2023  
Completed Date/Time: 6/22/2023  
Inspector: Scott Guy  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: ZONING INSPECTION  
Scheduled Date/Time: 7/20/2023  
Completed Date/Time: 7/20/2023  
Inspector: Kyle Holder  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: WATER CONNECTION  
Scheduled Date/Time: 8/23/2023  
Completed Date/Time: 8/23/2023  
Inspector: Daniel L Floyd  
Result: DISAPPROVED  
Remarks:  
Notes: Water line was covered up need to be uncovered for inspection

Inspection Type: SEWER CONNECTION  
Scheduled Date/Time: 8/23/2023  
Completed Date/Time: 8/23/2023  
Inspector: Daniel L Floyd  
Result: DISAPPROVED  
Remarks:  
Notes: Sewer line was covered up it must be uncovered for inspection



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: FINAL\*\*

Scheduled Date/Time: 8/24/2023

Completed Date/Time: 8/24/2023

Inspector: Daniel L Floyd

Result: DISAPPROVED

Remarks:

Notes:

Expansion tank under the house needs to be insulated, seal all holes in skirting and need to slope land away from the house.