

## Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

1/30/2024

SUBJECT: **BRES2301-0001** 

**BUILDING RESIDENTIAL** 

To: Linda Massengill

Here are the results of all Inspections located at **3249 RED HILL CHURCH RD**:

Inspection Type: SEWER CONNECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Deen Taylor

Result: Remarks: Notes:

Inspection Type: WATER CONNECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Deen Taylor

Result: Remarks: Notes:

Inspection Type: FOOTING

Scheduled Date/Time: Completed Date/Time:

Inspector: Deen Taylor

Result:

Remarks: eTRAKiT Inspection Request

Notes:



## Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 8/21/2023
Completed Date/Time: 8/21/2023
Inspector: Deen Taylor
Result: DISAPPROVED

Remarks: eTRAKiT Inspection Request

Notes: 8/17/2023 11:33 AM Gail Adams

Contact Name: Gail Adams

Site Address: 3249 RED HILL CHURCH RD

Phone: 9196698848

e-Mail: gailadamsteam@gmail.com

No water in plumbing test stand pipe

Inspection Type: FOOTING
Scheduled Date/Time: 8/21/2023
Completed Date/Time: 8/21/2023
Inspector: Deen Taylor
Result: CANCELLED

Remarks: eTRAKiT Inspection Request

Notes: 8/17/2023 11:34 AM Gail Adams

Contact Name: Gail Adams

Site Address: 3249 RED HILL CHURCH RD

Phone: 9196698848

e-Mail: gailadamsteam@gmail.com

**SWMH** 

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 10/3/2023 Completed Date/Time: 10/3/2023 Inspector: Deen Taylor Result: APPROVED

Remarks: eTRAKiT Inspection Request

Notes:



## **Harnett County**

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: ZONING Scheduled Date/Time: 10/5/2023

Completed Date/Time: 10/5/2023 10:30 AM

Inspector: Kyle Holder Result: APPROVED

Remarks: Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 10/9/2023
Completed Date/Time: 10/9/2023
Inspector: GIS Bucket
Result: APPROVED

Remarks:

Notes: 3249 RED HILL CHURCH RD DUNN 28334.

Inspection Type: MFH FINAL\*\*
Scheduled Date/Time: 10/10/2023
Completed Date/Time: 10/10/2023
Inspector: Deen Taylor
Result: DISAPPROVED

Remarks:

Notes: Install lights at exterior doors. Stabilize front steps.

Inspection Type: MFH FINAL\*\*
Scheduled Date/Time: 10/12/2023
Completed Date/Time: 10/12/2023
Inspector: Deen Taylor
Result: APPROVED

Remarks: Notes:

