



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

9/27/2023

SUBJECT: BRES2301-0062
BUILDING RESIDENTIAL

To: Cynthia Galarza

Here are the results of all Inspections located at **456 MCDONALD RD:**

Inspection Type: ADDRESS
Scheduled Date/Time:
Completed Date/Time:
Inspector: GIS Bucket
Result:
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:

Inspection Type: MFH FINAL **
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks: eTRAKiT Inspection Request
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 6/22/2023
Completed Date/Time: 6/22/2023
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks: eTRAKiT Inspection Request
Notes: 6/21/2023 1:45 PM RAVEN ROCK MOBILE HOME MOVER

Contact Name: RAVEN ROCK MOBILE HOME MOVER
Site Address: 456 MCDONALD RD
Phone: 9197753600
e-Mail: crubio201@gmail.com

Missing sections of floor insulation and bellypan liner. Duct work not completed under home.
Dryer vent not installed. Ok to side end walls. Do Not Install Skirting.





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: ENVIR OPERATIONS PERMIT

Scheduled Date/Time: 6/26/2023

Completed Date/Time: 6/26/2023

Inspector: Oliver Tolksdorf

Result: APPROVED

Remarks:

Notes:

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 9/27/2023

Completed Date/Time: 9/27/2023

Inspector: Steven Gazlay

Result: DISAPPROVED

Remarks: eTRAKiT Inspection Request

Notes: Duct work not completed. Frame bond not connected