



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

4/25/2025

SUBJECT: **BRES2301-0075**
BUILDING RESIDENTIAL

To: ALEXANDER JACQUELYN KIM

Here are the results of all Inspections located at **1231 MURCHISONTOWN RD:**

Inspection Type: MODULAR FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: T-POLE
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: TEMP POWER CERTIFICATION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: ROUGH IN REINSPECT
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 11/1/2024
Completed Date/Time: 11/1/2024
Inspector: Daniel L Floyd
Result: APPROVED
Remarks:
Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time: 12/5/2024
Completed Date/Time: 12/5/2024
Inspector: Ricardo D Honrada
Result: DISAPPROVED
Remarks:
Notes: Uncover the top of walls footings and pier's columns, to see the projections. Need anchor bolts ref. Code R403.1.6

Inspection Type: ADDRESS
Scheduled Date/Time: 12/20/2024
Completed Date/Time: 12/20/2024
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 1231 MURCHISONTOWN RD SANFORD 27332.



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: FOUNDATION
Scheduled Date/Time: 2/4/2025
Completed Date/Time: 2/4/2025
Inspector: Ricardo D Honrada
Result: APPROVED
Remarks:
Notes:

Inspection Type: MARRIAGE WALL
Scheduled Date/Time: 3/18/2025
Completed Date/Time: 3/18/2025
Inspector: Ricardo D Honrada
Result: DISAPPROVED
Remarks:
Notes: LOCK BOX 4760
Need follow as per plan detail H metting wall tension connection. Need portable toilet.

Inspection Type: MARRIAGE WALL
Scheduled Date/Time: 3/31/2025
Completed Date/Time: 3/31/2025
Inspector: Ricardo D Honrada
Result: APPROVED
Remarks:
Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 4/24/2025
Completed Date/Time: 4/24/2025
Inspector: John B Kokoszka
Result: DISAPPROVED
Remarks:
Notes: No test on sewer line. Test pipe full of water to the bottom of the floor on the outside. The side door and right side hasn't been done.