



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

3/25/2024

**SUBJECT: BRES2308-0092
BUILDING RESIDENTIAL**

To: GASCA ROJELIO

Here are the results of all Inspections located at **24 HAVERHILL PL:**

Inspection Type: OPEN FLOOR
Scheduled Date/Time:
Completed Date/Time:
Inspector: Justin Ryan McLeod
Result:
Remarks:
Notes:

Inspection Type: ROUGH IN REINSPECT
Scheduled Date/Time:
Completed Date/Time:
Inspector: Justin Ryan McLeod
Result:
Remarks:
Notes:

Inspection Type: ROUGH IN REINSPECT
Scheduled Date/Time:
Completed Date/Time:
Inspector: Justin Ryan McLeod
Result:
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Justin Ryan McLeod
Result:
Remarks:
Notes:





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: FOOTING
Scheduled Date/Time: 11/22/2023
Completed Date/Time: 11/22/2023
Inspector: Justin Ryan McLeod
Result: DISAPPROVED
Remarks:
Notes: Filled with water, will need to see footing where the post bases are bolted to existing concrete

Inspection Type: FOOTING
Scheduled Date/Time: 12/11/2023
Completed Date/Time: 12/11/2023
Inspector: Justin Ryan McLeod
Result: DISAPPROVED
Remarks:
Notes: Filled with water, will need to see footing where the post bases are bolted to existing concrete

Inspection Type: FOOTING
Scheduled Date/Time: 12/22/2023
Completed Date/Time: 12/22/2023
Inspector: Daniel L Floyd
Result: APPROVED
Remarks:
Notes: Inspector JRM changed the inspection assignment from JRM to DLF

Inspection Type: ROUGH IN
Scheduled Date/Time: 1/3/2024
Completed Date/Time: 1/3/2024
Inspector: Justin Ryan McLeod
Result: DISAPPROVED
Remarks:
Notes: No framing started. Not ready

Inspection Type: ROUGH IN REINSPECT
Scheduled Date/Time: 1/5/2024
Completed Date/Time: 1/5/2024
Inspector: Justin Ryan McLeod
Result: DISAPPROVED
Remarks:
Notes: No framing started, this inspection is to see the framing after the framing has been completed



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 3/18/2024
Completed Date/Time: 3/18/2024
Inspector: Justin Ryan McLeod
Result: DISAPPROVED

Remarks:

Notes: 1. 2x8 collar ties every rafter per plan. 2. Ceiling joists not referenced on plan, they cannot be supported by existing Mobil home wall without engineer saying it can. 3. The full span 2x12 on the left side that runs front to back is not on plan and is over spanned.

Inspection Type: FINAL**
Scheduled Date/Time: 3/18/2024
Completed Date/Time: 3/18/2024
Inspector: Justin Ryan McLeod
Result: CANCELLED

Remarks:

Notes: This was scheduled instead of rough in