



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

11/19/2025

SUBJECT: **BRES2401-0040**
BUILDING RESIDENTIAL

To: Gary Stewart

Here are the results of all Inspections located at **360 MCARTAN RD:**

Inspection Type: FOOTING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MFH FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: ENVIR WELL FINAL
Scheduled Date/Time:
Completed Date/Time:
Inspector: EH Bucket
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks: eTRAKiT Inspection Request
Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 1/22/2024
Completed Date/Time: 1/22/2024
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 360 MCARTAN RD LINDEN 28356.



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: ENVIR OPERATIONS PERMIT

Scheduled Date/Time: 3/21/2025

Completed Date/Time: 3/24/2025

Inspector: Oliver Tolksdorf

Result: APPROVED

Remarks:

Notes:

Went to inspect the septic system install.

The septic tank to dbx had minimal fall of approximately 1/8 of an inch.

The dbx to the top drain line went uphill by 1/2 an inch. water will not make it into the top line.

I called Hunter Temple to let him know that the septic tank needed to be raised up enough to lift the dbx and get fall to the drain lines.

He stated on the phone with me that he knew the line from the dbx to drain line #1 went uphill but that he didnt think that was a problem. I told him it went upwards 1/2 an inch and he said i was exaggerating, so i told him that i measured the difference with my transit.

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 11/19/2025

Completed Date/Time: 11/19/2025

Inspector: James T Hall

Result: DISAPPROVED

Remarks: eTRAKiT Inspection Request

Notes:

11/17/2025 2:10 PM Gary STEWART

Contact Name: Gary STEWART

Site Address: 360 MCARTAN RD

Phone: 9106246926

e-Mail: karensc5@aol.com

Missing PRV valve on waterline at houseWaterline needs to be completely insulatedGround rods were verifiedSee you our holes around waterlines at water heater in floorSeal all tears and holes in belly board under houseMissing anchor and straps on all four cornersDuct under house needs to be 4 inches off of ground