

## Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

7/28/2025

SUBJECT: BRES2403-0042

**BUILDING RESIDENTIAL** 

To: DRAY ALAN

Here are the results of all Inspections located at **5732 MCDOUGALD RD**:

Inspection Type: FOOTING

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: FOUNDATION

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: MONO SLAB

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: SLAB

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:



## **Harnett County**

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: FINAL\*\*

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: ENVIR OPERATIONS PERMIT

Scheduled Date/Time: 6/25/2024
Completed Date/Time: 6/25/2024
Inspector: Mark Osborne
Result: APPROVED

Remarks: Notes:

Inspection Type: ROUGH IN
Scheduled Date/Time: 2/19/2025
Completed Date/Time: 2/19/2025
Inspector: Daniel L Floyd
Result: DISAPPROVED

Remarks:

Notes:

Per customer request and she wasn't sure if this was the correct inspection, but requested it

anyways

Not ready need to fire stop all penetrations for electrical in the top and bottom plates secure

all wires and have them in the boxesNot plumbing tests on

Inspection Type: ROUGH IN REINSPECT

Scheduled Date/Time: 2/25/2025 Completed Date/Time: 2/25/2025 Inspector: Daniel L Floyd Result: APPROVED

Remarks: Notes:





## **Harnett County**

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: INSULATION Scheduled Date/Time: 4/2/2025 Completed Date/Time: 4/2/2025

Inspector: John B Kokoszka Result: APPROVED

Remarks:

Notes:

So a few areas around the windows and doors on the walls that day opened up, they are goodFloor system or 30 they're good Foam insulation back rear ceiling need foam report at final Seen some of the ceiling, but the rest had plywood all over it from pre-existingExterior

walls that was not touched didn't look at pre-existing

Inspection Type: FINAL\*\*
Scheduled Date/Time: 7/28/2025
Completed Date/Time: 7/28/2025

Inspector: John B Kokoszka Result: DISAPPROVED

Remarks:

Notes: Coming out the left side exit missing insulation and the board covering the electrical in the right

cubbyhole I left open Need ladder for attic access missing weatherstripping and insulation at attic access Need to seal cut off pipe in closet at water heater LFront left steps landing needs to be the width of the steps 3 foot out no more 8 1/4 high from the top to the dirt from the

be the width of the steps 5 foot out no more of 1/4 high from the top to the dif-

bottom stepWater heater drip pan needs to terminate to the outside