



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

10/15/2024

SUBJECT: BRES2403-0046
BUILDING RESIDENTIAL

To: VAZQUEZ-FLORES HERMILO

Here are the results of all Inspections located at **54 BROOKSTONE DR:**

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:

Inspection Type: MFH FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ADDRESS
Scheduled Date/Time: 7/9/2024
Completed Date/Time: 7/10/2024
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 54 BROOKSTONE DR CAMERON 28326.

Inspection Type: FOOTING
Scheduled Date/Time: 7/11/2024
Completed Date/Time: 7/11/2024
Inspector: James T Hall
Result: DISAPPROVED
Remarks:
Notes: Clean all loose dirt out of footingsMark depth of all footingsMissing step downs in footings

Inspection Type: FOOTING
Scheduled Date/Time: 9/24/2024
Completed Date/Time: 9/24/2024
Inspector: Ricardo D Honrada
Result: APPROVED
Remarks:
Notes: lock box is 1074
There is also a key in the outside electrical outlet.
Third party letter attached.

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 9/25/2024
Completed Date/Time: 9/25/2024
Inspector: Ricardo D Honrada
Result: DISAPPROVED
Remarks:
Notes: Not ready. No water leak test DWV.Electrical, water pipes pressure tested

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 10/1/2024
Completed Date/Time: 10/1/2024
Inspector: Mark Osborne
Result: APPROVED
Remarks:
Notes:





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 10/7/2024
Completed Date/Time: 10/7/2024
Inspector: Ricardo D Honrada
Result: APPROVED
Remarks:
Notes:

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 10/7/2024
Completed Date/Time: 10/7/2024
Inspector: Ricardo D Honrada
Result: DISAPPROVED
Remarks:
Notes: Need to connected to water meter.

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 10/7/2024
Completed Date/Time: 10/7/2024
Inspector: Ricardo D Honrada
Result: DISAPPROVED
Remarks:
Notes: Need to connected to septic tank.

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 10/11/2024
Completed Date/Time: 10/11/2024
Inspector: Ricardo D Honrada
Result: FAIL W/ PENALTY
Remarks:
Notes: Still the same. Need to connect to water meter with 12 inches cut off valve from water meter.

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 10/11/2024
Completed Date/Time: 10/11/2024
Inspector: Ricardo D Honrada
Result: FAIL W/ PENALTY
Remarks:
Notes: Still the same. Not connected the sewer pipe to septic.