



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

9/23/2024

**SUBJECT: BRES2404-0027**  
**BUILDING RESIDENTIAL**

To: True Homes LLC

Here are the results of all Inspections located at **156 CAMEL CRAZIES PL:**

Inspection Type: ADDRESS  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: GIS Bucket  
Result:  
Remarks:  
Notes:

Inspection Type: DAMP PROOFING  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:

Inspection Type: FOOTING  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:

Inspection Type: FOUNDATION  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: OPEN FLOOR  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:

Inspection Type: SLAB  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:

Inspection Type: TAX INSPECTION  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Tax Inspection  
Result:  
Remarks:  
Notes:

Inspection Type: ROUGH IN REINSPECT  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:

Inspection Type: WATER CONNECTION  
Scheduled Date/Time: 5/21/2024  
Completed Date/Time: 5/21/2024  
Inspector: Deen Taylor  
Result: APPROVED  
Remarks:  
Notes:



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: UNDER SLAB TRADES  
Scheduled Date/Time: 5/21/2024  
Completed Date/Time: 5/21/2024  
Inspector: Deen Taylor  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: SEWER CONNECTION  
Scheduled Date/Time: 5/21/2024  
Completed Date/Time: 5/21/2024  
Inspector: Deen Taylor  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: T-POLE  
Scheduled Date/Time: 5/24/2024  
Completed Date/Time: 5/24/2024  
Inspector: Brad Sutton  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: MONO SLAB  
Scheduled Date/Time: 5/28/2024  
Completed Date/Time: 5/28/2024  
Inspector: Daniel L Floyd  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: ROUGH IN  
Scheduled Date/Time: 7/31/2024  
Completed Date/Time: 7/31/2024  
Inspector: John B Kokoszka  
Result: DISAPPROVED  
Remarks:  
Notes:

1. Missing kings on each side of front window header
2. Missing jack on right side of middle lvl
3. A3 missing top bracing



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: ROUGH IN REINSPECT  
Scheduled Date/Time: 8/1/2024  
Completed Date/Time: 8/1/2024  
Inspector: Scott Guy  
Result: APPROVED  
Remarks:  
Notes: Inspector DT changed the inspection assignment from DT to TSG

Inspection Type: FOUNDATION SURVEY  
Scheduled Date/Time: 8/2/2024  
Completed Date/Time: 8/2/2024  
Inspector: CP Bucket  
Result:  
Remarks: NEEDED  
Notes:

Inspection Type: INSULATION  
Scheduled Date/Time: 8/5/2024  
Completed Date/Time: 8/5/2024  
Inspector: Deen Taylor  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: TEMP POWER CERTIFICATION  
Scheduled Date/Time: 9/5/2024  
Completed Date/Time: 9/5/2024  
Inspector: Scott Guy  
Result: DISAPPROVED  
Remarks:  
Notes: 1/MOCP not listed on attic hvac 2/ expose ground rod connections \*\* verify min headroom height 6'8" in stair area

Inspection Type: TEMP POWER CERTIFICATION  
Scheduled Date/Time: 9/6/2024  
Completed Date/Time: 9/6/2024  
Inspector: Deen Taylor  
Result: APPROVED  
Remarks:  
Notes:





**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: TOWNHOUSE FINAL\*\*  
Scheduled Date/Time: 9/19/2024  
Completed Date/Time: 9/19/2024  
Inspector: Scott Guy  
Result: CANCELLED  
Remarks:  
Notes: Per Donna  
Pe4 Donna

Inspection Type: TOWNHOUSE FINAL  
Scheduled Date/Time: 9/23/2024  
Completed Date/Time: 9/23/2024  
Inspector: Steven Gazlay  
Result: DISAPPROVED  
Remarks:  
Notes: Water heater bow off cannot terminate greater than 6" from pan and needs to be secured within 12" of discharge. Ensure all piping and ballast tank is insulated. Install line set grommets on air handler.