



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

9/30/2024

**SUBJECT: BRES2405-0015
BUILDING RESIDENTIAL**

To: SIX DEGREES INVESTMENT VENTURES LLC

Here are the results of all Inspections located at **421 BRITTON LOOP:**

Inspection Type: ADDRESS
Scheduled Date/Time:
Completed Date/Time:
Inspector: GIS Bucket
Result:
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time:
Completed Date/Time:
Inspector: Planning Bucket
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time:
Completed Date/Time:
Inspector: Steven Gazlay
Result:
Remarks: back door is unlocked
Notes:





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 9/4/2024
Completed Date/Time: 9/4/2024
Inspector: Steven Gazlay
Result: DISAPPROVED
Remarks:
Notes: Remove skirting and siding/trim to allow for marriage wall inspection.
<https://www.harnett.org/permits/downloads/inspections-manuf-with-egress-1.pdf>

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 9/13/2024
Completed Date/Time: 9/13/2024
Inspector: James T Hall
Result: DISAPPROVED
Remarks:
Notes: The back sliding glass door will be unlocked.
Previous items were not corrected

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 9/19/2024
Completed Date/Time: 9/19/2024
Inspector: Ricardo D Honrada
Result: FAIL W/ PENALTY
Remarks:
Notes: Remove the trim on the sides to inspect the marriage wall.
Fix the under billy board.
Cross over duct needs 4 inches above the ground.
No water leaks test DWV.
No water pressure test.
No entry . No access, need to inspect inside MH.

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 9/27/2024
Completed Date/Time: 9/27/2024
Inspector: Ricardo D Honrada
Result: FAIL W/ PENALTY
Remarks: back door is unlocked
Notes: back door is unlocked
Remove the trim, vinyl siding both sides to inspect the marriage wall and the inside trim. Fix the under billy board.No water leaks test DWV.No water pressure test.No PRV and Expansion tank.

