



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

12/30/2024

SUBJECT: BRES2405-0073
BUILDING RESIDENTIAL

To: RSB Construction

Here are the results of all Inspections located at **1385 ATKINS RD:**

Inspection Type: MONO SLAB
Scheduled Date/Time:
Completed Date/Time:
Inspector: Justin Ryan McLeod
Result:
Remarks:
Notes:

Inspection Type: SLAB
Scheduled Date/Time:
Completed Date/Time:
Inspector: Justin Ryan McLeod
Result:
Remarks:
Notes:

Inspection Type: UNDER SLAB TRADES
Scheduled Date/Time:
Completed Date/Time:
Inspector: Justin Ryan McLeod
Result:
Remarks:
Notes:

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Justin Ryan McLeod
Result:
Remarks:
Notes:



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ENVIR OPERATIONS PERMIT
Scheduled Date/Time: 8/21/2024
Completed Date/Time: 8/21/2024
Inspector: Reynold J Levocz
Result: APPROVED
Remarks:
Notes:

Inspection Type: FOOTING
Scheduled Date/Time: 10/9/2024
Completed Date/Time: 10/9/2024
Inspector: Daniel L Floyd
Result: DISAPPROVED
Remarks:
Notes: Inspector TSG changed the inspection assignment from TSG to DLF
Plumbing sleeves must be of the same material and 1 nominal size larger and sealed on both sides

Inspection Type: FOOTING
Scheduled Date/Time: 10/11/2024
Completed Date/Time: 10/11/2024
Inspector: Justin Ryan McLeod
Result: APPROVED
Remarks:
Notes:

Inspection Type: FOUNDATION
Scheduled Date/Time: 11/8/2024
Completed Date/Time: 11/8/2024
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes:

Inspection Type: OPEN FLOOR
Scheduled Date/Time: 11/14/2024
Completed Date/Time: 11/14/2024
Inspector: Justin Ryan McLeod
Result: APPROVED
Remarks:
Notes:





Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: ROUGH IN
Scheduled Date/Time: 12/27/2024
Completed Date/Time: 12/27/2024
Inspector: Justin Ryan McLeod
Result: DISAPPROVED

Remarks:

Notes: 1. Where short wall was removed in bedroom 2 ceiling joists are not bearing anymore. 2. Fire block top plate penetrations 3. Hanger at skylight 4. Air barrier above lvl beam. 5. Add stud beside 5 stud column where original stud is over notched in two places. 6. Window tape not installed.

Inspection Type: ROUGH IN REINSPECT
Scheduled Date/Time: 12/31/2024
Completed Date/Time:
Inspector: Justin Ryan McLeod

Result:

Remarks:

Notes:

Inspection Type: INSULATION
Scheduled Date/Time: 12/31/2024
Completed Date/Time:
Inspector: Justin Ryan McLeod

Result:

Remarks:

Notes: