



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

11/12/2025

SUBJECT: **BRES2406-0051**  
**BUILDING RESIDENTIAL**

To: FAW ADDISON BRYANT

Here are the results of all Inspections located at **3372 ABATTOIR RD:**

Inspection Type: ADDRESS  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: GIS Bucket  
Result:  
Remarks:  
Notes:

Inspection Type: SEWER CONNECTION  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:

Inspection Type: T-POLE  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:

Inspection Type: WATER CONNECTION  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: FOOTING  
Scheduled Date/Time: 8/1/2024  
Completed Date/Time: 8/1/2024  
Inspector: Deen Taylor  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: FOUNDATION  
Scheduled Date/Time: 9/10/2024  
Completed Date/Time: 9/10/2024  
Inspector: Deen Taylor  
Result: DISAPPROVED  
Remarks:  
Notes: Bands on both sides of house do not line up above foundation walls

Inspection Type: FOUNDATION  
Scheduled Date/Time: 12/17/2024  
Completed Date/Time: 12/17/2024  
Inspector: Steven Gazlay  
Result: APPROVED W/EXC  
Remarks:  
Notes: Ensure sill plate is installed before house is set.

Inspection Type: ENV OPERATIONS PERMIT  
Scheduled Date/Time: 5/23/2025  
Completed Date/Time: 5/23/2025  
Inspector: Oliver Tolksdorf  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: ROUGH IN  
Scheduled Date/Time: 6/11/2025  
Completed Date/Time: 6/11/2025  
Inspector: Steven Gazlay  
Result: DISAPPROVED  
Remarks:  
Notes: Please come after 10am



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: 1. Thru bolt drop header on stair stringer. 2. Front porch not flashed. 3. Mastic registers. 4. Scheduled Date/Time: Missing electrical receptacles within 24 inches of side of sink. 5. Need to chase around dryer Completed Date/Time: duct. 6. No more than six current carrying conductors through board hole at panel and several Inspector: locations throughout. 7. Missing can lights. 8. Washer box electrical not roughed in. 9. Missing Result: air barrier behind shower and tub. 10. Bath fan not wired. 11. Outlet spacing in bedrooms Remarks: cannot exceed 12 feet. 12. Missing tub nailer. 13. Fix undermine footing areas with flowable Notes: fill. 14. Missing anchor bolts. 15. Dryer duct not completed. 16. Flash rear deck. 17. Plumbing tests OK. 18. Missing insulation baffles. 19. Do not insulate.

Inspection Type: ROUGH IN  
Scheduled Date/Time: 6/27/2025  
Completed Date/Time: 6/27/2025  
Inspector: Steven Gazlay  
Result: DISAPPROVED  
Remarks:  
Notes: Item 1, 2, 6 and 13 not completed. Ok to insulate.

Inspection Type: SEWER SERVICE INSPECTION  
Scheduled Date/Time: 6/27/2025  
Completed Date/Time: 6/27/2025  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: ROUGH IN  
Scheduled Date/Time: 7/9/2025  
Completed Date/Time: 7/9/2025  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes: Conditional power given for laundry circuit.

Inspection Type: INSULATION  
Scheduled Date/Time: 7/9/2025  
Completed Date/Time: 7/9/2025  
Inspector: Steven Gazlay  
Result: APPROVED  
Remarks:  
Notes:



**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546

Phone:

Fax:

Inspection Type: MOVED HOUSE FINAL \*\*

Scheduled Date/Time: 8/26/2025

Completed Date/Time: 8/26/2025

Inspector: Steven Gazlay

Result: DISAPPROVED

Remarks:

Notes: 1. Need AFCI breakers on lighting and receptacle circuits. 2. Missing tamper resistant receptacles. 3. Weather strip attic access. 4. Grade around house, 6" in 10' away. 5. Step heights on rear deck cannot exceed step height above it. 6. Need lockout for wh on panel. 7. Properly install lineset grommet. 8. Missing address numbers. 9. Install 200 sq in vent well at dryer duct.

Inspection Type: WATER SERVICE INSPECTION

Scheduled Date/Time: 8/26/2025

Completed Date/Time: 8/26/2025

Inspector: Steven Gazlay

Result: APPROVED

Remarks:

Notes: Existing well.

Inspection Type: MOVED HOUSE FINAL \*\*

Scheduled Date/Time: 8/29/2025

Completed Date/Time: 8/29/2025

Inspector: Kory S Denny

Result: APPROVED

Remarks:

Notes: