



Harnett County
420 McKinney Pkwy
LILLINGTON, NC 27546
Phone:
Fax:

9/11/2024

SUBJECT: BRES2407-0009
BUILDING RESIDENTIAL

To: HAR-LAW REALTY CORP

Here are the results of all Inspections located at **84 CREST CT:**

Inspection Type: FINAL**
Scheduled Date/Time:
Completed Date/Time:
Inspector: Deen Taylor
Result:
Remarks:
Notes:

Inspection Type: MH FOUND/MARRIAGE WALL
Scheduled Date/Time: 8/15/2024
Completed Date/Time: 8/15/2024
Inspector: Scott Guy
Result: APPROVED
Remarks:
Notes:

Inspection Type: ZONING
Scheduled Date/Time: 8/29/2024
Completed Date/Time: 8/29/2024 12:30 PM
Inspector: Kyle Holder
Result: APPROVED
Remarks:
Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 8/30/2024
Completed Date/Time: 8/30/2024
Inspector: GIS Bucket
Result: APPROVED
Remarks:
Notes: 84 CREST CT ANGIER 27501.



Harnett County
420 McKinney Pkwy

LILLINGTON, NC 27546
Phone:
Fax:

Inspection Type: FINAL**
Scheduled Date/Time: 8/30/2024
Completed Date/Time: 8/30/2024
Inspector: Scott Guy
Result: FAIL W/ PENALTY

Remarks:

Notes: Inspector DT changed the inspection assignment from DT to TSG
Missing: Water connection inspection. Sewer connection inspection. Service not covered.
Meter base incomplete. Two ground rods required. House locked. Environment Health has not approved this setup in the system.

Inspection Type: WATER CONNECTION
Scheduled Date/Time: 9/9/2024
Completed Date/Time: 9/9/2024
Inspector: Daniel L Floyd
Result: APPROVED

Remarks:

Notes:

Inspection Type: SEWER CONNECTION
Scheduled Date/Time: 9/9/2024
Completed Date/Time: 9/9/2024
Inspector: Daniel L Floyd
Result: APPROVED

Remarks:

Notes:

Inspection Type: FINAL**
Scheduled Date/Time: 9/11/2024
Completed Date/Time: 9/11/2024
Inspector: Daniel L Floyd
Result: DISAPPROVED

Remarks:

Notes: 1. Fill in hole at service 2. HVAC system needs to be completed there is no condenser or line set ran for system 3. Need a lock nut for connector at water heater

