



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

10/11/2024

**SUBJECT: BRES2407-0014**  
**BUILDING RESIDENTIAL**

To: Brendan Barefoot

Here are the results of all Inspections located at **369 E SOUTH ST:**

Inspection Type: FOOTING  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:

Inspection Type: FOUNDATION  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:

Inspection Type: MONO SLAB  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:

Inspection Type: OPEN FLOOR  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:



**Harnett County**  
420 McKinney Pkwy  
LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: SLAB  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:

Inspection Type: UNDER SLAB TRADES  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:

Inspection Type: FINAL\*\*  
Scheduled Date/Time:  
Completed Date/Time:  
Inspector: Deen Taylor  
Result:  
Remarks:  
Notes:

Inspection Type: ROUGH IN  
Scheduled Date/Time: 8/19/2024  
Completed Date/Time: 8/19/2024  
Inspector: Daniel L Floyd  
Result: DISAPPROVED  
Remarks:  
Notes: 1. Need engineers letter for lvls in the carport 2. Strap top plate where it was cut out for the lvls 3. Seal all holes in the top and bottom plates 4. Draft stop horizontally every 10ft5. Seal around the tub drain

Inspection Type: ROUGH IN REINSPECT  
Scheduled Date/Time: 8/23/2024  
Completed Date/Time: 8/23/2024  
Inspector: Deen Taylor  
Result: DISAPPROVED  
Remarks:  
Notes: Plumbing for kitchen must be installed and tested along with rest of system. Install insulation baffles. Plumbing boots still not installed around vent.





**Harnett County**  
420 McKinney Pkwy

LILLINGTON, NC 27546  
Phone:  
Fax:

Inspection Type: ROUGH IN REINSPECT  
Scheduled Date/Time: 8/30/2024  
Completed Date/Time: 8/30/2024  
Inspector: Deen Taylor  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: INSULATION  
Scheduled Date/Time: 9/10/2024  
Completed Date/Time: 9/10/2024  
Inspector: Ricardo D Honrada  
Result: APPROVED  
Remarks:  
Notes:

Inspection Type: FINAL\*\*  
Scheduled Date/Time: 10/11/2024  
Completed Date/Time: 10/11/2024  
Inspector: Steven Gazlay  
Result: DISAPPROVED  
Remarks:  
Notes:

Insulate all piping and ballast tank at water heater. Missing washer box trim. Seal around dryer duct. Attached top of carport/porch posts to headers. Seal hole and install trim rings around piping at kitchen sink. Missing under sink trim in bath and caulk toilet to floor. Need Ladder for attic access. Fix vent well and grade hole on back of house.