

## Harnett County 420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

11/4/2024

SUBJECT: **BRES2408-0057** 

**BUILDING RESIDENTIAL** 

To: Oakwood Homes

Here are the results of all Inspections located at 117 HAYNES ST:

Inspection Type: FOOTING

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: SEWER CONNECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: WATER CONNECTION

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: ZONING

Scheduled Date/Time: Completed Date/Time:

Inspector: Planning Bucket

Result: Remarks: Notes:



## **Harnett County**

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: MFH FINAL\*\*

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: Completed Date/Time:

Inspector: Steven Gazlay

Result: Remarks: Notes:

Inspection Type: ADDRESS
Scheduled Date/Time: 8/23/2024
Completed Date/Time: 8/26/2024
Inspector: GIS Bucket
Result: APPROVED

Remarks:

Notes: 117 HAYNES ST CAMERON 28326.

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 10/11/2024 Completed Date/Time: 10/11/2024 Inspector: Ricardo D Hol

Inspector: Ricardo D Honrada Result: DISAPPROVED

Remarks:

Notes: Air pressure for water pipe 80 psi.Line set not installed.Dryer vent not installed.DWV water leak

test Ok.No lock box number.

Inspection Type: ENVIR OPERATIONS PERMIT

Scheduled Date/Time: 10/17/2024 Completed Date/Time: 10/22/2024 Inspector: Oliver Tolksdorf Result: APPROVED

Remarks: Notes:



## **Harnett County**

420 Mckinney Pkwy

LILLINGTON, NC 27546

Phone: Fax:

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 10/31/2024
Completed Date/Time: 10/31/2024
Inspector: John B Kokoszka
Result: DISAPPROVED

Remarks:

Notes:

Inspector JBK changed the inspection assignment from JBK to RH

Inspector RH changed the inspection assignment from RH to JBK

House was lockedNeed to fix insulation and under belly at rear of house.

Inspection Type: MH FOUND/MARRIAGE WALL

Scheduled Date/Time: 11/1/2024 Completed Date/Time: 11/1/2024

Inspector: Ricardo D Honrada Result: DISAPPROVED

Remarks:

Notes:

Lockbox code: 1074

Need shut off valve for water heater. Water pressure test 30 psi. Under pinning ok except where

the pressure gauge located.